

MISSY (Gicorad)
Schedule XLV-Form No. 134

11/10 - Rasulgauy khauteh to 2054

R. W. D. Works **DIVISION**

Kishangauy - 1

R. W. D. Works

SUB-DIVISION

Kochadhaman

3308

MEASUREMENT BOOK

Agauy :- M.D. Saffariz Alam,

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th on A/c Bill					
N/W - construction of Road from Raisulganj Khunkah to L054 in Kochadhaman Block under MMUSY					
Agency - Md. Saifuraz Alam, Kishanganj					
Agreement No - 06/MMUSY/SBD/2021-22					
Date of work start - 09-04-2021					
Date of completion - 03-04-2022					
Further measurement					
Nil					
19-05-2023					
ABSTRACT OF COST					
(1) Const. of Reference D.M.					
1.015 KM VTMB PN-26					
@RS 3501=26/KM					RS 3554=00
(2) Reference pillars					
1.015 KM VTMB PN-26					
@RS 1629=19/KM					RS 1654=00
(3) clearing & grubbing Road land					
0.300 HA VTMB PN-26					
@RS 52962=05/HA					RS 15889=00
(4) Const of Embankment 1000M Len					
1902.87 m ³ VTMB PN-27					
@RS 177=02/m ³					RS 336846=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
41) 600mm circ. way					
41.0					
3.0 Nos VTMB PN-31					
@ RS 4389 = 88/each				RS	13170=00
42) Heptometer post					
42.0					
3.0 Nos VTMB PN-31					
@ RS 5125 = 46/each				RS	15376=00
43) 600mm x 450mm Rectangular					
43.0					
4.0 Nos VTMB PN-31					
@ RS 4343 = 06/each				RS	17372=00
44) 2.5mm thick Road marking					
44.0					
203.0 m ² VTMB PN-32					
@ RS 721 = 85/m ²				RS	146536=00
45) planting of tree					
45.0					
101.0 Nos VTMB PN-32					
@ RS 799 = 08/each				RS	80707=00
				RS	7113351=00
Add GST 12.0 %				RS	853602=00
Add L.C. 1.0 %				RS	71134=00
Add S.F.				RS	140000=00
				RS	8178087=00
Less 11.0% below 2% per Agg				RS	899590=00
				RS	7278497=00
Less previous bill VTMB PN-32				RS	5080360=00
				RS	2198137=00
W. Agg per 19.05.2023					
JE					

24/5/23
AE