

HARIPUR MADRAS TO HARIPUR MALJA
TOLA

MMGSY-SC

Schedule XIV-Form No. 134

AVINASH KUMAR SINGH DIVISION

BLOCK - BHORE SUB-DIVISION

MB-NO-496

MEASUREMENT BOOK

Final and 3rd Alc Bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Const ⁿ of a road from Harbaspur Madhwa to Harbaspur Mangra tola Under Ministry (SC)					
Agency: Avinash Kumar Singh					
Agreement No - 68 SBD/2020-21					
Agreement Value - 3964-335=0					
Date of work started - 14-02-2021					
Date of Completion - 13-11-2021					
Date of Actual Completion - 23-08-2021					
<u>Abstract of cost</u>					
(1/1)	Const ⁿ of Bench Mark				
	- do - do - 6/1				
	(TMA Page No - 12)				
	Qty - 0.615 K.m.				
	@ Rs 5466.84/K.m Rs				3368=0
(2/2)	Const ⁿ of Reference				
	Pillar - do - do - 6/1				
	(TMA Page No - 12)				
	Qty - 0.615 K.m				
	@ Rs 3131.13/K.m Rs				1926=0
(3/3)	clearing and grubbing road land - do - 6/1				
	(TMA Page No - 12)				
	do Rs				5288=0

Continuation

Sch. XLV-Form No. 134

[illegible]