

N/W - Construction of H.L. Bridge At Durgamchittoor
Karnat talo / to Rampur Contol (24.13.75M)

Schedule XLV-Form No. 134

Agency - M/s Motilal Agrawal
(GEN)

(1)

Bassoi DIVISION

Dandkhora SUB-DIVISION

MEASUREMENT BOOK 1965

No -

Agg. No. - 025 BP/20.2-23

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction of					
Road from Dumariya to					
kamal tola via Rampur					
Santhali tola.					
Agency:- M/s Motilal Agrawal					
Agreement No:- 02 SBD / 2022-23					
Date of commencement:- 11/04/2022					
Date of completion:- 10-04-2023					
Actual date of completion:- 05-04-2023					
Record Measurement					
Measurement					NEL

Abstract of cost	
(i) plv & fixing of	
working benchmark	
pillar:-	
2.00 Nos	Q.V.T.M.B.P - (45)
@ 4497.09/each	- RS 8994.00
(ii) plv & fixing of	
Reference pillar:-	
8.00 Nos	Q.V.T.M.B.P - (45)
@ 2051.56/each	- RS 16412.00
(2) clearing & grubbing	
road land:-	
1.35 Hect	Q.V.T.M.B.P - (45)
@ 59228.92/Hect	- RS 79959.04

