

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Resurfacing of Flood					
damaged Road from NH57					
Tajpur Road to Simra					
mallah Tal.					
Agency:- Sri Shashi Sheshkar Das					
Agt No:- 20 F2/2022-23					
Date of Commencement:- 10.11.2022					
Date of Completion :- one month					
work done					
① P/L laying spreading					
and compacting WBM					

G.S.B -					
200m -	1x	21x	$\frac{3.0+3.50}{2}$	$\times 0.075 = 5.12m^3$	
500m -	1x	33x	$\frac{3.60+3.75}{2}$	$\times 0.075 = 9.16$	
					Total = 14.22m ³
25.11.22					
25.11.22					
I.E.					
Date of entry:- 25.11.22					
work done					
① Const ⁿ of un-reinforced					
cement concrete pavement					
	1x	21x	3.75×0.160	$= 12.60m^3$	
	1x	33x	3.75×0.160	$= 19.80 "$	
					Total 32.40m ³

Continuation
23.11.22
I.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bill No.:-	1st on A/c bill				
Name of work:-	Restoration of Flood				
	damaged road from NH 57				
	Tajpur road to Simara				
	Mallah Tol				
Agency:-	Sri Shashi Shekhar Das				
Ag. No.:-	20 B/2022-23				
Date of commencement:-	10.11.2022				
Date of completion:-	one month				
	Abstract of cost-				
① Pk laying spreading and compacting WBM					
	Gr. 3	-	-	-	
14.22 m ³ qty vide TMB P/S					
14.22 m ³ @ Rs 4624.25/m ³					65757.00
② Const ⁿ of Unreinforced					
C.C. pavement		-	-	-	
32.40 m ³ qty vide TMB P/S					
32.40 m ³ @ Rs 7350.52/m ³					238158.00
				Total Rs	303915.00
Add 12% GST				Rs	36470.00
Add 1% L.C.				Rs	3039.00
Add Signage Fee				Rs	133.00
				Total	34367.00
Less 0.04% for below				Rs	137.00
				Rs	343470.00

23.11.22 Continuation
J.E.

23/11/22
S