

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on	A/c	bill	
Name of work :- Construction					
of Road and c/d work					
from Tilmapur Sawa					
(pmgsy Path) to Bishunpur					
under mmgsy (sc).					
Name of Agency :- ARUN					
KUMAR JAISWAL.					
Ag't No. :- 125 SBD, mmgsy (sc) of 20-21					
Ag't Date :- 18-09-2020					
Ag't value :- (i) Const. cost = Rs 7562088.00					
(ii) Maint. cost = Rs 863480.00					
Rate :- below 0.10 %					
Date of commencement :- 14-07-2020					
Date of completion :- 13-07-2024					
Date of entry :- 18-03-2022					
Measurement					
Item No. (1) Providing & fixing					
of working - - benchmark pillars					
1x1.10 km = 1.10 km					
Item No. (2/2) Providing and fixing					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27/27) Providing & fixing of typical masonry Logo Board - do - do - E/7.					
vide TMB P. No. 31874 = 4.00 Nos					
@ 10953.34/mos. — RS 43813.00					
(28/18) Providing m/s grade boundary pillar - do - do - E/7.					
vide TMB P. No. 12974 = 40 Nos					
@ 490.22/Each — RS 19608.80					
(29/24) Planting of trees by road side - do - do - E/7.					
vide TMB P. No. 12974 = 60 Nos					
@ 819.92/Each — RS 49195.20					
					RS 6332122.00
Add L. cess 1% (+) RS 63321.00					
Add GST 12% (+) RS 759854.00					
Add Seigniorage (+) RS 61000.00					
					7216297.00
Below 0.1% as per agreement (-) RS 7216.00					
					RS 7209081.00
deduct Previous Payment (-) RS 6137172.00					
					RS 1071909.00
<i>[Signature]</i> 28/04/2023 AE Continuation				<i>[Signature]</i> 28/04/2023 JE	