

# कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल बेतिया।

पत्रांक:- 1535 / बेतिया दिनांक:- 27.05.2023 /

प्रेषक,

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, बेतिया

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बिहार राज्य ग्रामीण पथ विकास अभिकरण,  
बिहार, पटना।

विषय:- MMGSY योजना अंतर्गत निर्माण कार्य की राशि के अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY योजना अंतर्गत संलग्न

सूची के आधार पर पथ में निर्माण कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु०- यथोक्त।

विश्वासभाजन

 24/05/23

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बेतिया

ज्ञापांक-

दिनांक-

नोडल पदाधिकारी, एम०एम०जी०एस०वाई०, ग्रामीण कार्य विभाग, बिहार पटना को  
प्रतिलिपि:- सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

 24/05/23

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बेतिया

**Rural Works Department**  
**MMGSY (SC) Allotment Requisition Format**

**Name of Division :- Bettiah**

| Sl. No. | Year    | Name of Road                                       | Name of Contractor<br>(In English)   | Administrative Sanction |                     | Agreement Value<br>(In Lakh) |                     | Allotment Received<br>(in Lakh) | Total Expenditure<br>as per MIS<br>(in Lakh) | Value of<br>Measurement (in<br>Lakh) | Current Demand<br>(in Lakh) | Remarks   |
|---------|---------|----------------------------------------------------|--------------------------------------|-------------------------|---------------------|------------------------------|---------------------|---------------------------------|----------------------------------------------|--------------------------------------|-----------------------------|-----------|
|         |         |                                                    |                                      | Length (In<br>KM)       | Amount<br>(In Laes) | Main Work (in<br>Laes)       | Maint.<br>(in Laes) |                                 |                                              |                                      |                             |           |
| 1       | 2       | 3                                                  | 4                                    | 5                       | 6                   | 7                            | 8                   | 9                               | 10                                           | 11                                   | 12                          | 13        |
| 1       | 2019-20 | Bahuarwa PMGSY to Dubey tola                       | Narsingh Engicon Pvt. Ltd            | 1.275                   | 91.100              | 80.65026                     | 13.79710            | 76.12799                        | 76.12799                                     | 80.42114                             | 4.29315                     | Completed |
| 2       | 2019-20 | Kawalia Bajar to Malahi Tola                       | Sonalal Kushwaha                     | 2.180                   | 161.18700           | 149.58384                    | 19.16744            | 119.73994                       | 119.73992                                    | 149.31723                            | 29.57729                    | Completed |
| 3       | 2019-20 | L022 Koiri Tola to Giri Tola                       | Manjay Kumar Patel                   | 0.905                   | 61.02400            | 59.59065                     | 7.76240             | 54.14316                        | 54.14316                                     | 58.26087                             | 4.11771                     | Completed |
| 4       | 2020-21 | L030 to Jai Nagar                                  | Sonalal Kushwaha                     | 2.055                   | 155.26000           | 129.49101                    | 11.53734            | 125.96948                       | 125.94332                                    | 129.40545                            | 3.43597                     | Completed |
| 5       | 2019-20 | Farwa Kothi To Phulwari                            | Seema Gupta                          | 1.150                   | 80.65000            | 66.86902                     | 6.68155             | 57.81069                        | 57.81069                                     | 66.58674                             | 8.77605                     | Completed |
| 6       | 2019-20 | T03 to Jagdishpur Dagona                           | Seema Gupta                          | 1.515                   | 105.70600           | 96.27149                     | 11.38424            | 58.18310                        | 57.35163                                     | 96.17475                             | 37.99165                    | Completed |
| 7       | 2019-20 | Mushar Toli to L029                                | M/s Raj Construction                 | 1.585                   | 107.63500           | 97.70757                     | 14.44693            | 94.36205                        | 94.36205                                     | 97.67219                             | 3.31014                     | Completed |
| 8       | 2019-20 | Shivrajpur Naharpur Pitch to Koiri Tola Tak        | Seema Gupta                          | 0.910                   | 63.19800            | 55.79995                     | 7.72030             | 32.64945                        | 32.34983                                     | 55.68768                             | 23.03823                    | Completed |
| 9       | 2020-21 | T05 to Mangalpur Kala                              | M/s Jai Bhawani Construction         | 0.815                   | 67.77700            | 60.39015                     | 2.41817             | 42.29768                        | 42.29768                                     | 60.33060                             | 18.03292                    | Completed |
| 10      | 2020-21 | Missir tola to L058                                | M/s Uttar Bihar Construction Company | 3.465                   | 270.65000           | 240.35520                    | 21.96129            | 231.02212                       | 231.02212                                    | 240.09333                            | 9.07121                     | Completed |
| 11      | 2019-20 | T02 Bhanachak to Koieri Tola                       | Abhishek Kumar Pandey                | 0.950                   | 65.48800            | 56.94459                     | 5.90854             | 47.75063                        | 47.75063                                     | 56.87574                             | 9.12511                     | Completed |
| 12      | 2019-20 | Gudarwa Durga mandir to CHarwa tola                | Elite Cosntruction                   | 0.385                   | 31.67800            | 31.04323                     | 1.14491             | 27.79354                        | 27.79354                                     | 30.87737                             | 3.08383                     | Completed |
| 13      | 2020-21 | Kohara PMGSY To Bin Toli                           | M/s Preetika Construction            | 1.315                   | 97.41900            | 92.34824                     | 13.99335            | 82.75161                        | 82.75161                                     | 92.08031                             | 9.32870                     | Completed |
| 14      | 2020-21 | Sekhona to L041                                    | M/s Preetika Construction            | 1.100                   | 78.59000            | 66.06338                     | 8.65994             | 63.10775                        | 63.10775                                     | 65.94731                             | 2.83956                     | Completed |
| 15      | 2020-21 | Dagona to T03                                      | M/s Preetika Construction            | 1.530                   | 114.33000           | 99.11857                     | 9.28843             | 94.25339                        | 94.25339                                     | 98.99250                             | 4.73911                     | Completed |
| 16      | 2019-20 | Mai Sthan to Jokaha                                | M/s Preetika                         | 1.220                   | 79.69800            | 73.46404                     | 11.50711            | 63.88864                        | 63.88864                                     | 73.23111                             | 9.34247                     | Completed |
| 17      | 2020-21 | Purbi Bhag Mushar Toli to Baiju Bhagat Ke Tola     | Nav Bharti Builders (I) Pvt.LTd      | 4.685                   | 408.65000           | 353.68649                    | 41.80881            | 178.45414                       | 178.45414                                    | 352.24459                            | 173.79045                   | Completed |
| 18      | 2019-20 | L064 Pax godam rulahi to rulahi Nizamat yadav tola | Manoj Mishra                         | 1.600                   | 123.93000           | 111.06256                    | 12.11467            | 97.71123                        | 97.71123                                     | 110.85847                            | 13.14724                    | Completed |

|    |         |                                                                    |                           |       |           |           |          |           |           |          |                  |
|----|---------|--------------------------------------------------------------------|---------------------------|-------|-----------|-----------|----------|-----------|-----------|----------|------------------|
| 19 | 2019-20 | Gaya Rawat Ke Tola TO Banka Shah Ke Tola                           | Manoj Mishra              | 1.440 | 108.94000 | 91.59090  | 14.44364 | 75.44619  | 78.58131  | 3.13512  | Completed        |
| 20 | 2020-21 | L049 to Mushar Toli                                                | Nagendra Prasad           | 1.910 | 140.13000 | 114.75345 | 15.78698 | 99.81291  | 114.49237 | 14.67946 | Completed        |
| 21 | 2019-20 | North Telua Lohar Patti Pitch to Gabra Dube Tola Aur Shekh         | M/s Preetika Construction | 2.660 | 186.46100 | 171.38572 | 27.10724 | 153.05518 | 171.09577 | 18.04059 | Completed        |
| 22 | 2019-20 | House of Jagadeo Ram to House of Dilip Sahani                      | M/s Ganpati Cosntruction  | 3.020 | 226.70400 | 215.60161 | 23.94771 | 76.54580  | 112.05167 | 35.50587 | Work in Progress |
| 23 | 2019-20 | Rajabhar Ramesh Singh ke Ghar to Sudadh Tola                       | M/s Ganpati Cosntruction  | 0.925 | 66.14600  | 61.75065  | 7.64469  | 33.46127  | 42.06419  | 8.60292  | Work in Progress |
| 24 | 2020-21 | Debuliya Harizon Tola to Debuliya Nawka Tola                       | Nagendra Prasad           | 1.605 | 112.61000 | 93.01186  | 11.53524 | 74.73768  | 92.71524  | 17.97756 | Completed        |
| 25 | 2019-20 | Birthead Tola To Jagdishpur                                        | Awadh Kishor Singh        | 0.720 | 53.23800  | 51.61414  | 3.25497  | 46.20534  | 51.48616  | 5.28082  | Completed        |
| 26 | 2020-21 | Bheriharwa Pitch to Nautan Ward No-6 Jamun Mahto Ke ghar Tak       | Narsingh Engicon Pvt. Ltd | 1.235 | 88.91000  | 73.36113  | 10.88923 | 42.22759  | 51.25459  | 9.02700  | Work in Progress |
| 27 | 2019-20 | Gabri Ward No -3 Pitch to Gamharia Harijan Toli                    | Rajesh Singh              | 1.760 | 129.90200 | 125.28180 | 10.59994 | 92.47272  | 118.51948 | 26.04676 | Completed        |
| 28 | 2019-20 | Kushwaha Tola to lashaque Miyan's Tols                             | Narsingh Engicon Pvt. Ltd | 1.175 | 88.18100  | 81.38122  | 10.99609 | 42.51208  | 53.48688  | 10.97480 | Completed        |
| 29 | 2019-20 | Gabri Balua Bajar Pitch to Murlia Tola                             | Prashant Kumar            | 0.905 | 57.91100  | 54.42719  | 6.25899  | 31.70423  | 52.97344  | 21.26921 | Completed        |
| 30 | 2019-20 | Jharkra Pitch Kachhari Road to Chamar Toli Ward No -4              | M/s Ganpati Cosntruction  | 1.430 | 91.40400  | 82.27559  | 15.12970 | 35.84217  | 45.60864  | 9.76647  | In Progress      |
| 31 | 2019-20 | L038 Katahia PMGSY Rajendra Prasad to Baal Kanahayi                | Ajay Kumar                | 1.350 | 93.18500  | 86.80471  | 13.99300 | 28.82731  | 41.18186  | 12.35455 | Work in Progress |
| 32 | 2019-20 | L046 Senuria Middle School to Darji Patti                          | Nagendra Prasad           | 1.210 | 92.78000  | 86.28859  | 11.50980 | 41.29370  | 58.99098  | 17.69728 | Work in Progress |
| 33 | 2019-20 | Mangalpur Kala (gaya Pandit Ka ghar) to Kuthi Gaun Ward No-3 and 4 | Raja Kumar Singh          | 0.390 | 30.78200  | 26.68096  | 1.03461  | 17.67047  | 25.24352  | 7.57305  | Completed        |
| 34 | 2019-20 | Amwa Bajar Kedar Singh ke Ghar to Ahir Toli                        | M/s Honest Construction   | 1.180 | 93.88000  | 81.14445  | 5.86572  | 27.43594  | 39.19418  | 11.75824 | Work in Progress |

  
 Executive Engineer,  
 Rural Works Department,  
 Works Division, Bettiah

**FORM GFR 19A****(See Government of India's Decision (1) below Rule-150)****Form of Utilisation Certificate up to the month of April 2023****MUKHYA MANTRI GRAM SAMPARK YOJANA (SC)**

| Sl. No. | Name of Scheme                               | Section No. & Date with Amount (in Rs. In Lacs) | Amount Received (in Lacs) | Particulars                                                                                                                                                                                                                                                                                                                                                           |
|---------|----------------------------------------------|-------------------------------------------------|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1       | Construction of Rural Roads under MMGSY (SC) | MMGSY (SC) Allotment Through CFMS               | 9964.40526                | Certified that out of Rs. <u>12045.10496</u> Lacs received favour of Executive Engineer, R.WD. Works Division, Bettiah. A sum of Rs. <u>11998.30435</u> Lacs has been utilised for the purpose of MMGSY (SC) Scheme as given in the margin or whichever sanctioned and that the balance Rs. <u>46.80061</u> Lacs remaining unutilised at the end of the period under. |
|         |                                              | MMGSY (SC) Allotment Through Bank               | 2080.69970                |                                                                                                                                                                                                                                                                                                                                                                       |
|         |                                              | Expenditure                                     | 11998.30435               |                                                                                                                                                                                                                                                                                                                                                                       |
|         |                                              | Balance                                         | 46.80061                  |                                                                                                                                                                                                                                                                                                                                                                       |

- 2 Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilised for the purpose for which it was sanctioned.

Kinds of exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction Material have been testes.
- Measurement have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

- 3 Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

*24.05.23*

D.A.O.

Rural Works Department,  
Works Division, Bettiah

*24/05/23*

Executive Engineer,  
Rural Works Department,  
Works Division, Bettiah