

Word No- 1 Post office To Ward No- 02 Sy. Panwary,
Singh ke ghar to. Mumusy (S.C)

Schedule XLV-Form No. 134

SC

R.W.D. JAYNAGAR DIVISION

R.W.D. LADANWA SUB-DIVISION

MEASUREMENT BOOK

ब्रजेश कुमार कुशवाहा (905)

1st on A/C Bill

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on work: - Construct Road from ward					
No-01 Post office toward					
No-02, Jy. Prakash Singh					
Ke ghar under MMSY (S.C)					
Agency: - Brajesh Kumar Kuswaha,					
80 - Harihar Prasad, ward No.					
14, Sitwat, Sakatwar Sitwat.					
Agreement No - 635-BD/2020-21					
Agreement value Rs 39,75,592/-					
Date of Commence - 21.09.2020					
Date of Completion - 20.06.2021					
Rate: - 0.51 1/2 below					
Date of measurement - 15/10 - 10/11/22					
<u>C/D work</u>					
① E/W excavation in foundation					
— & do all complete job					
2x 6.45 x 1.40 x 1.50:					27.09 m ³
1x 4.85 x 1.53 x 0.45:					3.34 m ³
					30.43 m ³
② Propeller 15 m foundation					
— & do all complete job					

Continuation



Continuation