

12/05/19
SY

(112)

Toror to Kothiya

Schedule XLV-Form No. 134

DIVISION

SUB-DIVISION

Devashtree Const India Pvt. Ltd.

803

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NIN:- Construction of Road from Tana to Kothiya.					
Agency:- Derashree Const India Pvt. Ltd.					
Agreement No- 46 S.B.D/2021-2022					
Date of Commencement:-					
Date of Completion:-					
Measurement upto Date.					
Nil.					

Abstract of cost:-					
1/ Providing and fixing of Working					
a) Bench mark Pillars					
5.00 Nos VTMBP-11					
@ 3560.78					17804.500
b) Reference Pillars					
19. Nos VTMBP-11					
@ 1629.45					30960.00
2/ Clearing and grubbing Road land.					
0.98 Hec VTMBP-1					
@ 52970.33					51911.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/5) Const at embankment. Lead up to 100m					
875 m ³ VTMDP-1					
@ 143 = 20					125300 = 0
4/6) Const. of embt. lead 1000m					
2041 m ³ VTMDP-1					
@ 190 = 36					388525 = 0
5/8) Const of Subgrade Lead up to 100m					
8115 m ³ VTMDP-26					
@ 131 = 20					10,64,688 = 0
6/9) Const at CRSB					
2832.32 m ³ VTMDP-13					
@ 2346 = 30					6677.289 = 0
7/10) P/L WDM Grade-3					
572.34 m ³ VTMDP-14					
@ 3554 = 59					20,34,434 = 0
8/11) P/L Prime coat					
7631.25 m ² VTMDP-14					
@ 41.79					314,331 = 0
9/12) P/L Tack Coat					
7631.25 m ² VTMDP-14					
@ 14.17					108135 = 0
10/10) Providing laying and rolling of MSS					
7631.25 m ² VTMDP-14					
@ 189.47					1445893 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/17) Logo of MMGSY Project					
02 Nos. VTMDP-15					
@ 9513=42					19027=0
12/24) E/W in excavation for found.					
343.57 m ³ VTMDP-27					
@ 279=09					95887=00
13/25) Prov. CC in open foundation					
47.55 m ³ VTMDP-27					
@ 4712=83					224095=00
14/28) PCC in sub structure					
250.60 m ³ VTMDP-27					
@ 5507=64					1380215=00
15/26) Prov. CC M ₂₀ in open found.					
33.40 m ³ VTMDP-10					
@ 5306=47					177259=00
16/27) SBFDP HYSD bar in found.					
0.16 MT VTMDP-9					
@ 49437=39					7910=00
17/29) Prov. weep holes					
36 Nos. VTMDP-11					
@ 108=06					3890=00
18/30) PCC in sub structure					
10.02 m ³ VTMDP-9					
@ 6120=45					61327=00
19/31) SBFDP HYSD bar in 15					
1.01 MT VTMDP-10					

Continuation.

Particulars	Details of actual measurement				Contents of area
	No.	L.	D.	D.	
@ 49583 = 38 ———					50079 = 00
20/32) Back filling behind abutment					
34.29 m ³ VTMOP-12					
@ 752 = 08 ———					25789 = 00
21/33) Prov and laying filter media					
19.82 m ³ VTMOP-12					
@ 3207 = 16 ———					63566 = 00
22/34) Bracing and laying RCC in Super Structure.					
4.38 m ³ VTMOP-11					
@ 6691 = 29 ———					29308 = 00
23/35) SBFSP HNSD bar in Super Structure.					
6.38 MT VTMOP-11					
@ 50713 = 30 ———					19271 = 00
24/36) Parapet Construction					
4.01 m ³ VTMOP-28					
@ 5507 = 64 ———					22086 = 00
25/39) P/L NP ₃ RCC PIPE					
15 RM VTMOP-28					
@ 3638 = 27 ———					54574 = 00
26/40) P/L RCC NP ₃ PIPE 600mm					
82.50 m VTMOP-29					
@ 2030 = 33 ———					167502 = 00
27/41) P/L RCC Duct 300mm dia					
60 RM VTMOP-15					
@ 898 = 27 ———					53896 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{28}{15}$ Dismantling of existing structure like Culvert					
6.99 m ³ VTMDP-29					
@ 497.81					3480=00
$\frac{29}{16}$ b) Cement mortar					
224.76 m ³ VTMDP-15					
@ 235.98					53039=00
$\frac{29}{17}$ Removing of H.P. UP to 600mm					
45 RM VTMDP-15					
@ 181.13					8150=00
$\frac{30}{17}$ Removing of H.P. UP to 600mm					
to 900mm dia					
20 RM VTMDP-15					
@ 244.92					4898=00
$\frac{31}{17}$ Const of Subgrade and canten shoulders					
1253.58 m ³ VTMDP-18					
@ 192.04					240738=00
$\frac{33}{21}$ Road marking on DT					
402 m ² VTMDP-15					
@ 721.95					289842=00
$\frac{33}{20}$ Traffic sign.					
a) 600 mm square.					
14 Nos VTMDP-15					
@ 3622=20					55711=00
$\frac{34}{16}$ 200m Stone.					
20 Nos VTMDP-15					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(-) 2018 = 97					11327=00
					RS-15352116=00
Add 127- GST (+)					1842253=00
Add 17- L.Cess (+)					153521=00
Add S.F (+)					166756=00
					RS-17514646=00
Less-24-014 below (-)					4205266=00
					RS-13309380=00
Less Previous Payment - (-)					9567018=00
Total -					RS-3742362=00
18/5/2023 J.E.					27/5/2027 H.E.

Continuation