

પરિવહન અને યાત્રા સહાયતા

Schedule XIV-Form No. 134

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

796

અવધાન સહાયતા

21.9.88 →

4th on A/C bill

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Const of road				
	from Mai to Yadav Tola				
	under MHCSP.				
Agency:-	Dharamveer Construction and India Pvt Ltd.				
Agreement No:-	45 SPD/2021-22				
Date of Commencement:-	29-10-2021				
Date of Completion:-	28-10-2022				
	Measurement up to date				
	NIL				
	02/10/22 SD				

Abstract of Cost.					
1) Plr and fixing working					
Bench mark:					
2 NOS	VTMDP-	1/4			
@ 3638 = 51					7297 = 10
2) Plr and fixing Reference					
Pillars.					
5 NOS	VTMDP-	1/4			
@ 1663 = 14					8316 = 50
3) Plr clearing and grubbing					
0.91 Hec	VTMDP-	1/4			
@ 52970 = 33					48203 = 10
4) Plr excavation for road way. etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
67.0 m ² VTMBP - $\frac{11}{4}$					
@ 25.58					5063.00
5) P/V Construction of embankment from road way cuttings					
40.20 m ² VTMBP - $\frac{11}{5}$					
@ 26.68					1073.00
6) Const at embankment lead 100m					
568.35 m ² VTMBP - $\frac{11}{4}$					
@ 143.20					81388.00
7) Const at embankment lead upto 1000m					
1226.15 m ² VTMBP - $\frac{11}{4}$					
@ 190.36					252446.00
8) Const at G.S.B					
597.85 m ² VTMBP - $\frac{12}{8}$					
@ 2022.23					1208990.00
9) P/V fixing M.M.C.M. board.					
02 NOS VTMBP - $\frac{12}{9}$					
@ 9509.85					190205.00
10) P/V earth work in found.					
108.10 m ² VTMBP - $\frac{12}{10}$					
@ 279.09					30170.00
11) P/V PCC M.S. in found.					
18.83 m ² VTMBP - $\frac{13}{11}$					
@ 4698.14					88475.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13) Mod grade RCC in S/S					
109.57 m ³ V.T.M.D.P. - $\frac{12}{12}$					
@ 5457 = 83					597257 =
13) PIV RCC N.P. pipe					
7.50 RM V.T.M.D.P. - $\frac{12}{12}$					
@ 3734 = 38					28008 =
14) PIV and laying RCC N.P.					
27.50 RM V.T.M.D.P. - $\frac{12}{14}$					
@ 2068 = 75					77578 =
15) PIV dismantling of existing structure					
3.57 m ³ V.T.M.D.P. - $\frac{13}{14}$					
@ 497 = 81					1777 =

16) PIV dismantling of brick masonry.					
111.39 m ³ V.T.M.D.P. - $\frac{12}{16}$					
@ 235 = 98					26286 =
17) PIV removing 60 mm H.P.					
22.50 m V.T.M.D.P. - $\frac{12}{17}$					
@ 181 = 13					4075 =
18) PIV removing 90 mm 60 mm P.C.					
10.00 m V.T.M.D.P. - $\frac{12}{18}$					
@ 244 = 92					2449 =
					R = 2487957 =
Add GST 12%					298557 =
Add 14% L.C.V.					29880 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add S.F. 10-1					2956.7
				RS-	2940952
Less 21.65% below					615066
				RS-	2225886
Less previous Amount				- @	1558124
Total - RS-					667765

Q/A
22/5/23
SR

Neeraj
22/5/2023
AE