

SBD / 2020-21 / MYLSY (SC)

PART B CONS. of R.C. Box Bridge 4 cell x 8.0 x 4.0 m with  
**Schedule XLY-Form No. 134**  
Approach Road = 115m.

Bays:

DIVISION

Dagaru.

SUB-DIVISION

Date of Agreement - 30.01.2021

Date of completion - 29.01.2022

# MEASUREMENT BOOK

MD. FIROZ ALAM

1421 (8)

Actual date of completion - 23.01.23



5th & 10c BNP

44

Sch. XLV-Form No. 134

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| N/w - const. of R.C. Box Bridge       |                               |    |    |    |                  |
| 4 coll x 3.00 m x 1.00 m              |                               |    |    |    |                  |
| with approach road 115 m              |                               |    |    |    |                  |
| in Mathur PT road to                  |                               |    |    |    |                  |
| haxmi village                         |                               |    |    |    |                  |
| Agency - Md. Firoz Khan               |                               |    |    |    |                  |
| Agreement No. - 968BP/2020-21         |                               |    |    |    |                  |
| D.O.A - 30-01-2021                    |                               |    |    |    |                  |
| D.O.C - 29-01-2022                    |                               |    |    |    |                  |
| Act. Date of completion - 23-07-2023. |                               |    |    |    |                  |

Measurement - Nil.

ABSTRACT OF COST

Date - 29-07-2023

① E/W in excavation

Qty in 5.79.0.2 & Page - 35

Qty = 1402.00 m<sup>3</sup>

@ Rs 305.423/m<sup>3</sup> - Rs 428203.00

② P/V R.C.C. 17.15 m in span

Foundation - - -


Qty in 2.77.1.2 & Page - 35

Qty = 75.42 m<sup>3</sup>

@ Rs 5530.135/m<sup>3</sup> - Rs 417640.00

Continuation



|                                                                                                                                                      |             |
|------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|
| Below 0.11% - Rs (-)                                                                                                                                 | 18805.00    |
| <hr/>                                                                                                                                                |             |
| Rp                                                                                                                                                   | 17076772.00 |
| provisionary payment Rs (-)                                                                                                                          | 14039858.00 |
| Rp (-)                                                                                                                                               | 1771572.00  |
| <hr/>                                                                                                                                                |             |
| Kel Rp                                                                                                                                               | 1265342.00  |
| <hr/>                                                                                                                                                |             |
| <div style="text-align: center;"> <br/> 22-05-2022<br/> 28 </div> |             |

Continuation