

Ag. Prabhakar K. Singh.
Ag. No. 39 (SRD) / 1020.21

Katauna - Darbari Jind Road to Bhonclari - Katauna
to Panaiya Road Length:-
Schedule XIV-Form No. 134

R.D.D. Jamna
Miles 5x (50)
DIVISION

R.D.D. Barhadda
SUB-DIVISION

METASUREMENT BOOK
2761

Gr on A/C Bd

Name of work:- Construction of Road
from Katura - Dasha - I.A.P. Road
Bhandari - Katura to Pormaipa.

Agency:- Prabhat Kumar Singh.

Agmt No - 39(SBD)/2020-2021.

Date of Commencement - 13/08/2020

Date of Completion - 12/08/2021.

Date of Actual Complete - 12/08/2021.

Further measurement

Net

27/5/23
J.E

Continuation

29/5/23
A.E

Abstract of Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) P.V. and fixing bench on road					
Qty. - V.T.M.B. Page (28) estimate (1)					
= 1.430 km @ Rs 32,684.88/m					46,739.00
(2) Clearing and grubbing road lands					
Qty. - V.T.M.B. Page (28) estimate (2/2)					
= 0.50 ha @ Rs 51,337.74/ha					25,618.20
(3) Construction of Embankment etc					
Qty. - V.T.M.B. Page (28) estimate (3)					
= 1148 m @ Rs 135.12/m					15,405.20
(4) Construction of Subgrade etc					
Qty. - V.T.M.B. Page (28) estimate (4)					
= 3246.0 m ² @ Rs 176.86/m ²					591,809.20
(5) Construction of G.S.D. Road etc					
Qty. - V.T.M.B. Page (28) estimate (5/6)					
= 1169.85 m @ Rs 1159.01/m					19,40,793.20
(6) P.V. and fixing Typeta/NTM/Bye Pass					
Qty. - V.T.M.B. Page (28) estimate (6/6)					
= 5.0 Nos @ Rs 9331.83/each					46,659.20
(7) Construction of W.B.M. Road etc					
Qty. - V.T.M.B. Page (28) estimate (7/3)					
= 406.21 m ² @ Rs 2208.23/m ²					8,97,208.20
(8) P.V. and applying primer Coat etc					
Qty. - V.T.M.B. Page (28) estimate (8)					
= 5416.125 m ² @ Rs 45.55/m ²					2,46,704.20
(9) P.V. tack Coat with (2.5%) etc					
Qty. - V.T.M.B. Page (28) estimate (9)					
= 5416.125 m ² @ Rs 15.48/m ²					83,841.20
					Rs 38,94,716.00

Continuation

Sch. XLV-Form No. 134

[illegible]