

प्रमाणित किया जाता है कि इस मापी पुस्त
ने मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री...जसरा उमर...
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...रहिल...को निर्गत
किया जाता है।

13/04/21
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी

17/04/21

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2517

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement—

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on the Bill					
Name of work:- Road to the road from					
Main road to Kaist to 2 Bala					
under masonry (S) L = 0.933m					
Name of Agency - Sajichandra Shakti Mahit					
Gandhi Chauri, Madhukuni					
Aggr No - 30, S B D / 2021-22					

Date of Start - 24/09/2020					
Date of Completion - 23/06/2021 (Saturday)					
Work done					
1) Erection of masonry of str.					
2x	7.60	2.13	1.60	=	51.875 m ³
4x	1.767	1.93	1.60	=	21.826
					73.701 m ³
2) Box P.C.C. m - 15 cm open bed -					
2x	7.60	2.13	0.20	=	6.484 m ³
4x	1.767	1.93	0.20	=	2.728
					9.212 m ³
2x	0.40	1.00	0.20	=	0.16
					9.372 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14.) PIV & fixing inborosity Sign Board - elg.					
Qty = 02 Nos videl- (12)					
@ 10880.12/m ² - k.					21960.00
(15.) elg in excavation bot struct - do elg.					
Qty = 59.60 m ³ videl- (13)					
@ 277.09/m ³ - k.					16634.00
(16.) PIV RCC/RCC M15 grade do - elg.					
Qty = 9.20 m ³ videl- (12)					
@ 5763.57/m ³ - k.					53025.00
(17.) PIV RCC/RCC M20 in subdr do - elg.					
Qty = 67.48 m ³ videl- (13)					
@ 6573.12/m ³ - k.					443554.00
(18.) PIV & Layth RCC 1000 mm dia H.P pipe - do elg.					
Qty = 3812.12 m ³ videl- (13)					
@ 15.24/m ³ - k.					57182.00
(19.) Castth do used in T - BT					
Qty = 486.00 m ³ videl- (15)					
@ 3042.94/m ³ - k.					1478869.00
(20.) PIV, Layth, Spredly & compact WOM-3 - BT - elg.					
Qty = 148.752 m ³ videl- (16)					
@ 3809.14/m ³ - k.					642800.00
Continuation					
Total = k.					4,50,791.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F = P. 41,50,791.00		
Add @ 12%.			WST (+) P. 49,80,95.00		
Add @ 1%.			LC (+) P. 41,50,79.00		
Add S. fee			AT P. 40,150.00		
					/
			Total = P. 5,10,41,15.00		
Less 11.11% below					
			as per Agreement (-) P. 56,70,67.00		
					/
			Total = P. 4,53,70,48.00		
Less Previous Payment (-)			P. 17,86,319.00		
					/

Total = P. 27,50,729.00

Di

29/05/2023

JB