

સાધક મમકસક (SCC) ગોઠવણીમાં સ્થળોએ ગમતી R.E.O
સીડ સ્થળોએ ગમતી સ્થળોએ સ્થળોએ સ્થળોએ

Schedule XLV-Form No. 134

Agreement No. 113 SEP/2020-21

DIVISION

Executive Engineer

RWD Works Division

Beisarad

SUB-DIVISION

1589

Measurement Book

Singh enters the structure PWT.LTD.

Block-Belgan

Name of Work-

Situation of Work-

Agency by which work is executed-


Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road and CD Works with 5 years Maintenance from Belsand Damra REO Road to Namami Jay Nagar Bin Tola Path, Under MMSY (sc) Scheme.					
Agency - Sulabh Infrastructure Pvt. Ltd.					
	L.N. Nagar, R.K. Ashram, Bela Muzaffapur.				
Agreement No. - SBD/2020-21					
Date of start as per agreement - 09.02.2021					
Date of Completion as per agreement - 08.02.2022					
Actual Date of completion! - 07.02.22					
Date of Measurement Entry! - 07.02.22					
(1/3) Clearing and Grubbing Road Land (By Manual means)					
	$2 \times 1330m \times 3m = 7980m^2$				
	or Ha = 0.798				
(2/3) Providing and fixing of working Benchmarks.					
	km = 1.33 km				
(3/2) Reference Pillars.					
	1.33 km				
(4/4) Excavation for roadway (Box cutting)					
In BT -	$2 \times 645m \times 0.525m \times 0.100m = 67.725m^3$				
In CC Pavement -	$2 \times 685m \times 0.525m \times 0.110m = 71.925m^3$				
					139.65m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20/18) Boundary Pillars MIS ponds					
		10 Nos			
(21/24) Planting of trees by the road side - with five years minimum					
		Qty = $22.00 \times 2 = 44$ Nos			
(22/26) Place Identification retro reflection Sign as per. - - - -					
		1 Nos			
(23/27) Providing and fixing of typical MMSY Informatory Board					
		5 Nos			
 15/04/23 A.E.  07/02/22 J.E.					

Abstract

(1/3) Clearing and Grubbing Road Land					
		Qty = 0.798 Ha			
	Rs @ 52970.33/Ha		Rs =	42,270=00	
(2/1) Providing and fixing of Working Benchmark					
		Qty = 1.33 km			
	Rs @ 4015.40/Km		Rs =	5340=00	
(3/2) Reference Pillars					
		Qty = 1.33 km			
	Rs @ 1845.98/Km		Rs =	2,455=00	
(4/4) Excavation for Roadway (Box cutting)					
		Qty = 139.65 m ³			
	Rs @ 75.57/m ³		Rs =	10553=00	
Total				60,618=00	

Continuation

C.F.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{4}{14}$ WBM 45-III			B.F.	RS	60,618=00
		Qty: 200.81/m ³			
		@ RS. 3926.75/m ³		RS	7,88,531=00
$\frac{6}{13}$ GSB Grading I material		Qty 73.50 m ³			
		@ RS. 3230.60/m ³		RS	2,37,449=00
$\frac{7}{15}$ Construction of CC Pavement		Qty = 428.40 m ³			
		@ RS. 7465.75/m ³		RS	31,98,327=00
$\frac{8}{8}$ Construction of GSB (In BT Portion)		Qty = 352.845 m ³			
		@ RS 3230.60/m ³		RS	11,39,901=00
$\frac{9}{9}$ Grade III (In BT Portion)		Qty 181.40 m ³			
		@ RS 3926.75/m ³		RS	7,12,312=00
$\frac{10}{10}$ Providing and Laying Prime Coat - SS1		Qty = 2418.75 m ²			
		@ RS 43.21/m ²		RS	1,04,514=00
$\frac{11}{11}$ Providing and Laying Bitumen RS-1		Qty = 2418.75 m ²			
		@ RS. 14.79/m ²		RS	35,773=00
$\frac{12}{12}$ Providing and Laying 20mm thick Premix.		Qty 2418.75 m ²			
		@ RS. 216.45/m ²		RS	5,23,538=00
$\frac{13}{5}$ Construction of Embankment with material		Qty @ up to 100m lead = 375648 m ³			
		Qty @ 100m lead			
		@ RS. 190.57/m ³		RS	71,587=00

Continuation

68,11,932=00

C.F.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13/6) (b) lead up to 100 m				BF = B	68,11,932
Qty 634.608 m ³					
Rs. 152.15/m ³				Rs =	96556.00
(13/7) (c) Subgrade up to 1000 m and 100 m lead					
Qty 605.774 m ³					
Rs. 191.76/m ³				Rs =	1,16,163.00
(14/16) Km stone					
Qty 2 Nos					
Rs. 2297.87/No				Rs =	4596200
(15/17) 200 m stone					
Qty 6 Nos					
Rs. 594.76/No				Rs =	356920
(16/19) Providing and fixing retro Reflective information Sign Board:-					
Qty = 4 Nos					
Rs. 4808.51/No				Rs =	19,234.00
(17/20) 900 mm Equilateral and triangle					
Qty = 3 Nos					
Rs. 5291.69/No				Rs =	15875.00
(18/21) 600mm X 450mm Rectangular					
Qty = 2 Nos					
Rs. 4683.13/No				Rs =	9366.00
(19/22) Road Marking with Hot applied Thermo Plastic compound - etc					
Qty = 269 m ²					
Rs. 721.95/m ²				Rs =	1,94,205.00
(20/18) Boundary Pillars					
Qty 10 Nos					
Rs. 530.51/No				Rs =	5305.00
Continuation Total					72,76,801.00
C.F.					

Continuation