

Pakki Sadak Baljora to Kapadiga Wengra
Dher Tak.

Schedule XLV-Form No. 134

MAY 654-5C

DIVISION

Talharani Gang SUB-DIVISION

MEASUREMENT BOOK

Bola di Traders. M.B NO 865

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name:-	Palkhi saduk Baljora				
	to Kupiya Vegha dhar tale.				
Contractor:-	M/s Balaji Traders				
Agg. No:-	17/SMD/MHGSY/2021-22				
Commencement date:-	18.05.2021				
Completion date:-	17.05.2022				
Agree. Value —	23681842.00				
Rat. —	5.20% Below				

①	Setting out pillars etc etc				
	all complete jobs —				26 Nos.
②	clearing & grubbing				
	road land do-do all				
	complete job! —				
	3200 x 3.50m —				= 11200m ²
					say. 1.120 Hec
③	dismantling of existing				
	structure do-do all complete				
	job —				= 39.60m ³
④					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: -	Pakki	Sada	k	Buljora	
	seki	piya	Bhangra	Dhol	Tak,
				(11465 Y)	
Agency: -	M/s	Balaje		Teedoor	
Agreement No.	17/5	30/M	11/657	2021-22	
Date of Start: -	18.05.	2021			
Date of completion: -	17.05.	2022			
Actual Date of completion: -	29.03.	2022			
Date of Entry: -	12.05.23				
Agreement Value: -	Rs. 2,368	1642	= 00		
	Current Measurement				"NIL"
SK 12.05.23 J.E.					
Item No. ①	Abstract of Cost				
	Getting out pillars				
Qty. 26.0 Nos.	wide TMB, P-35				
	@ Rs. 2653.50/each = Rs.				68,991.00
Item No. ②	clearing & grubbing of				
	road - - - do - - -				
Qty. 1.120 Hect.	wide TMB, P-35				
	@ Rs. 52970.33/H. = Rs.				59327.00
Item No. ③/4	Dismantling of existing				
	structures - - - do - - -				
Qty. 39.60 m ³	wide TMB, P-36				
	@ Rs. 235.98/m ³ = Rs.				9345.00
④/3.	Dismantling of existing				
	RCC - - - do - - -				

Continuation

Total c/f → 1,37,663.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total	B/p = 6.	→	b.	(313)	733.00
Add. G.S.T. @ 12 %	-	4) b.		2303	728.00
L.C. @ 1.0 %	→	4) b.		191	377.00
S.Fe e -		4) b.		285	477.00
Gross Area	n = 6.			213,7	8,317.00
Less: S. 20 % Below.	(-) b.			11,4	2,304.00
Total	= b.			208,3	6,013.00
Less previous payment:-					/
i) Wide TMB, P-17	→	(-) b.		109,2	3,300.00
ii) Wide TMB, P-27	→	(-) b.		300	8362.00
iii) Wide TMB, P-34	→	(-) b.		27,6	2537.00
iv) Wide TMB, P-45	→	(-) b.		20,7	1,303.00
Net Payable Amt. = b.				20,6	3,311.00
SK. 12.05.23 J.E					