

MMGSY Road Kharaballi to Gudri MMGSY Road.

(MMGSY)

Schedule XLV-Form No. 134

DIVISION

Prinaiyana SUB-DIVISION

MEASUREMENT BOOK

Balaji Thadans

M.D. NO. 863

Isl on a/c bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name:- MMGSY Road					
Khadaspatli to Guddiya					
MMGSY Road.					
Contractor:- M/s Bala ji Tenders					
Agg No:- 14/SBD/MMGSY/2021-22					
Commencement date:- 18.05.2021					
Completion date:- 17.05.2022					

① setting out pillar do-do	
all complete job:-	14 Nos ✓

② clearing & grubbing	
road land do-do all	
complete job:-	
1800 x 3.50m (av) = 6300m ² ✓	
Say - 0.630 Hec ✓	

③ Dismantling of existing	
old Rec structure do-do	
all complete job:-	1.77m ³ ✓

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bul. B/C			R.	110,	53,301.00
Qty. 7.0 Nos.	wide	T4B,	P-42		
	@ R.	4556.03/No.	→ R.		31,833.00
C)	300 mm octagonal				
Qty. 2.0 Nos.	wide	T4B,	P-42		
	@ R.	8511.66/No.	→ R.		17,023.00
	Total Amt.	= R.		1,110	8,817.00
Add: +12%	G.S.T. @12% (+)	R.		133	3,058.00
L.Cess.	L.Cess @1% (+)	R.		11	1,088.00
	S.Fee	→ R.		16	6,812.00
	Gross Amt.	= R.		1,271	9,775.00
Less :- 5.50% Below	← R.			69	3,588.00
	Net Value	R.		1,202	0,187.00
Less :-	Previously	Payments.			
i) wide T4B, P-	14	← R.		84	32,035.00
ii) wide T4B, P-	28	← R.		13	75,373.00
iii) wide T4B, P-	34	← R.		6	20,832.00
iv) wide T4B, P-	44	← R.		4	65,624.00
Net payable Amount =	R.			4	66,263.00
Skr					
15.05.23					
S.E					