

प्रमाणित किया जाता है कि इस मापी पुल में
मशीन से उचित उचित 100 एड में पढ़ा है
यह मापी पुल की नौवां उमाए खराब जमिपंत
उमाए उमाए विमाए उमाए उमाए उमाए रलिडा री
निर्गत किया जाता है


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमडल, मधुबनी
C.M.
15/09/24

Schedule XLV- Form No.- 134.

_____DIVISION

_____SUB-DIVISION

MEASUREMENT BOOK

No. 2366

Name of officer _____

Date of first entry _____

Date of last entry _____

Particulars for work etc. see serial no. 2.

Name of the work- 13.11.21
 Situation of work-
 Agency by which work is executed-
 Date of measurement- 12.11.22
 No. and date of agreement- 82.44657
(These four lines should be repeated at the commencement of the measurements relating to each work) 11.64963
01 54.5962A

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on A/c Bill</u>					
Name of work:- <u>Constⁿ of C.D. road</u>					
<u>from Main road to Bharwan</u>					
<u>tola Dhabjahi Belam under</u>					
<u>MMGSY (Gen)</u>					
Name of Agency:- <u>Sri Animesh Kir Singh.</u>					
<u>Simariyath Simari, Rajnagar</u>					
<u>Madhuban</u>					
Aggt No- <u>59 SBD/2021-22</u>					

Date of Start - 13/11/2021
Date of Compl. - 12/11/2022 (As per Aggt)

work done

<u>1) Est. & setting level mark pillars -</u>	
<u>8 Nos</u>	
<u>2) Chovy & Gravelly road</u>	
<u>Land</u>	
<u>5 x 30.0 x 3.5 feet</u>	<u>= 525.00 sq</u>
<u>5 x 30.0 x 3.5 feet</u>	<u>= 525.00 sq</u>
<u>5 x 30.0 x 3.5 feet</u>	<u>= 525.00 "</u>
<u>5 x 30.0 x 3.5 feet</u>	<u>= 525.00 "</u>
<u>5 x 30.0 x 3.5 feet</u>	<u>= 525.00 "</u>
<u>1 x 30.0 x 3.5 feet</u>	<u>= 105.00 "</u>
<u>1 x 20.0 x 3.5 feet</u>	<u>= 70.00 "</u>

Continuation 0.28 Hect

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) PIV. Pcc M/S grade do length — do E/S.					
Qty = 9.20 m ² videl. (16)					
@ Rs. 5794.88/m ² = Rs. 53310.00					
(7) PIV & 100% Pcc M/S Pipe — do E/S.					
Qty = 15.00 m videl. (16)					
@ Rs. 3841.63/m = Rs. 57624.00					
(8) Constr. of 600 mm ² do — do E/S.					
Qty = 557.28 m ² videl. (17)					
@ Rs. 3108.66/m ² = Rs. 1732394.00					
(9) PIV & 600 mm boundary					
800 mm Board — do E/S.					
Qty = 02 Nos videl. (17)					
@ Rs. 10895.20/m ² = Rs. 21790.00					
(10) E/W in excavation for hauls do Structure — do E/S.					
Qty = 55.14 m ³ videl. (17)					
@ Rs. 283.94/m ³ = Rs. 15656.00					
(11) PIV sand filling in bunds — do E/S.					
Qty = 5.17 m ³ videl. (17)					
@ Rs. 496.08/m ³ = Rs. 2565.00					
(12) PIV Plat Soling M bunds — do E/S.					
Qty = 51.94 m ² videl. (17)					
Continuation @ Rs. 260.31/m ² = Rs. 13521.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) P.W. P.C.C. M15 grade as level of course do do					
Qty = 11.46 m ³ vide (18) @ R. 5794.58/m ³ = R. 66406.00					
(14) P.W. & lavatory P.C.C. M20 grade in sub structure do do					
Qty = 32.92 m ³ vide (18) @ R. 6594.50/m ³ = R. 217101.00					
(15) P.W. & lavatory P.C.C. pile NBS do do					
Qty = 7.50 m vide (18)					

@ R. 7727.63/m = R. 57957.00

(16) P.W. painting on finished
wall of CD do do

Qty = 40.80 m² vide (18)
@ R. 173.37/m² = R. 7072.00

Total = R. 3015200.00

Add @ 12% GST @ R. 261824.00

Add @ 1% CIL @ R. 30152.00

Total = R. 3407176.00

less 6.50% as per Agreement = R. 221466.00

Total = R. 3185710.00

less Previous Payment @ R. 2551172.00

Total = R. 634538.00

Continuation

23/05/23