

Agreement No- (64 (SBI)/2022-23
Sri Ashok Kumar s/o Sri
Bindeshwary Prasad

Togay Road to Togay Puzbi Tola NMGSY (Gen)

Schedule XLV Form No. 134.

गिरगाय

DIVISION

अनिस

SUB-DIVISION

Measurement Book

1512

A BT B C.C.P. C BT D
0 53m 510m 778m
19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd & Final Bill					
Name of work - Construction and maintenance of Road and CD work from Tijay Road to Tijay Puchi Tola					
Head - M. M. G. S. Y. (General)					
Name of Contractor - Sri Ashok Kumar					
S/o. Sri Bindeshwari Basad					
Ward No 06 Makdum Pur					
Station Road P. O + Dist - Shukh Pura					
Agreement No - 04 SBD/2022-2023					
Agreement value -					
Construction Cost Rs 55,34,789 = 00					
5 years maintenance cost Rs 6,39,797 = 00					
Total Cost Rs 61,74,586 = 00					
Date of Commencement 17-02-2022					
Date of Completion 16-11-2022					
Rate Quoted 0.20% Below					
Sanctioned Length - 819 meter.					
Actual work done length - 778 meter.					
BT - 0 to 53m = 53 m.					
CCP - 53m to 510m = 457 m.					
BT. 510m To 778m = 268 m.					
Total B.T - 53 + 268 = 321 m.					
CCP. = 457 m.					
Total Length (work done) (321 + 457) = 778 m.					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				S.F Rs	43,27,255 = 00
(31/33) Printing two coats including Primer coat					
11.76 m ² Duty side Tmb Page					
CRs 164 = 53/17				Rs	1229 = 00
(32/20) Planting of Trees and their maintenance for one year					
DNAs Duty side Tmb Page (26)					
CRs 853 = 62/Each Rs				00 = 00	
				Rs	43,28,484 = 00
(33/34) Add 1% labour cess				Rs	43,285 = 00
(34/35) Add 12% G.S.T				Rs	5,19,418 = 00
(35/36) Add S.F. [Duty side Tmb Page (34)]				Rs	74,635 = 00
				Rs	49,65,822 = 00
Less 0.20% as per Agreement				Rs	9,932 = 00
				Rs	49,55,890 = 00
deduct various Passed Bill vide Tmb Page (14) and (18) (-) Rs				Rs	7,78,724 = 00
				Rs	41,77,166 = 00
(4/25) 25/5/2023 JK AE.					
Certified that construction work has been completed on dated 2-5-2023 and maintenance work will be started from dated 3-5-2023					
(4/25) 25/5/2023 JK				62-5-2023 AE	
Continuation					