

MD. MOJAMMIL MUSAIN

MUSHARI TO MAGAN PATTI

SC

Schedule XLV-Form No. 134

Executive Engineer

R.W.D (W) Division Kainar

DIVISION

RWD 1002 K8

SUB-DIVISION

F-20 KA.

Measurement Book

-1858.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th on A/C Bill					
<u>Abstract qty. of cost</u>					
Name of work - Const. and maint. of					
road from muskari to					
manganpatti under (Munir) S.C.					
Agency - Mohammad Husain					
Agreement No - 20 SBD / 18-19					
Date of work order - 10/03/19					
Date of completion - 09/03/2020					
Actual date of completion - 14/02/2022					
(1) providing benchmark					
pillar etc complete -					
vide dty. page no - 57					
3 Nos @ 4685.83 / m					= 14057.49
(2) providing reference pillars					
etc complete -					
vide dty. page no - 57					
8 m @ 2144.79 / m					= 17158.32
(3) clearing and grubbing of					
road land etc complete					
vide dty. page no - 57					
1.19 hee @ 50148.62 / hee					= 59677.95

Continuation

Continuation