

प्रमाणित किया जाता है कि इस मापी पुस्तक
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्तक श्री...श्री. नरेश कुमार...
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल.....२१/०७/२०१२...को निर्गत
किया जाता है।

14/07/21
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी

14/07/21

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2663

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Joh on Alk-Billi.				
	x				
	Receival measurement -				
	x				
N/W. Const. of Rd. from Rishopur Sanjay					
multhiya ke ghax to Piddhannay					
R.E. O. Path via. Mughabari Rd.					
Under m.m.v. S.V. (S.C).					
N/A - Smt. Sarsam Devi.					
App. No. - 71 S.B.D/2021-22.					
Date of start - 31.1.22.					
Date of completion - 30.10.22.					

① Setting out pillars -					
-do-do- E.I.					
					5 NOS.
② Clearing or grubbing Rd.					
Land - do - E.I.					
3 x 30.10 x 3.50 =					315.10 m ²
6 x 30.10 x 3.50 =					630.10 "
4 x 30.10 x 3.50 =					420.10 "
8 x 30.10 x 3.50 =					840.10 "
1 x 22.10 x 3.50 =					77.10 "
					2282.10 m ²
÷ 10,000 =					0.23 Hec.
③ Cable street Areas -					
6.00 x 2.50m =					15m
					= 15m

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26. Supplying and fitting placing HYSB bar, ... of E/I city wide					
TM B Page (32)					
					0.764 MT @ 50735.26/MT 38762/-
27. RCC M25 in deck slab, ... of E/I city wide TM B P- (32)					
					4.60 m ³ @ 7538.49/m ³ - 34677/-
28. fitting joint sealant, ... of E/I city wide TM B Page (32)					
					15 Rm @ 37.37/Rm - 561/-
29. Brick masonry in cement mortar of E/I city wide TM B (32)					
					3.84 m ³ @ 5557.84/m ³ - 21342/-
30. Plastering cement mortar, of E/I city wide TM B P- (33)					
					55.67 m ² @ 177.86/m ² - 9901/-
31. Pumping M15 cement, ... of E/I city wide TM B P- (33)					
					13.76 m ³ @ 49.90/m ³ - 687/-
32. weep holes in foundation, ... of E/I city wide TM B P- 33					
					28 Nos. @ 83.73/each - 2344/-
33. Painting on parapet wall, ... of E/I city wide TM B P- (33)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	122.17	m ² @	145.1	/m ²	17751/-
					1
					Total 4385315/2
					Add 13% G.S.T. + 570091/2
					Add S. Fee + 62134/2
					507540/2
					2.31% below as per agreement 1,15,905/-
					4901635/-
					Previous Payment 22603,332/-
					2298303/-
					Yech 25/10/21
					GE

Limit As per
Annex E

11.49152/-

Continuation

M-T.U