

MNHSY (SC)

Schedule XLV-Form No. 134

Mubarak Ansari Ka Uhar to mugahar Toka

DIVISION

SUB-DIVISION

G117aL501

Abst

MEASUREMENT BOOK

Agency- Su Mundakila Singh 34998

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4 th on A/c	B: 11			
N/W:- Const ⁿ of Road from Mulbari Anrari					
Ka Ghar to Mughhar Tola under MMHSY,					
Agency:- Sri Mughhar Singh					
Ag't. No:- 61(S.B.D.)/2020-21					
D.O. S. :-	18.8.20				
D.O. C. :-	17.8.21				
	Abstract of G.R.				
① For working bench mark					
Qty. vide TMB/P-21 = 1.15 km					
@ Rs 4223.29 per km					4857.0
② PIP working reference pillar					
Qty. vide TMB/P-21 = 1.15 km					
@ Rs 1957.27 per km					2251.0
③ cleaning & leveling Road Level					
vide TMB/P-21 = 0.81 Hect					
@ Rs 51133.76 per Hect					41418.0
④ Excav of roadway in soil					
Qty. vide TMB/P-21 = 38.40 m ³					
@ Rs 74.10 per m ³					2848.0
⑤ Const ⁿ of embankment with 100 m lead					
Qty. vide TMB/P-21 = 10.649 m ³					
@ Rs 175.22 per m ³					1866.0
⑥ Const ⁿ of embankment with 100 m lead					
Qty. vide TMB/P-22 = 344.323 m ³					
Continuation					
@ Rs 138.44 per m ³					47668.0
					100908.0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIP-22 = 100	908.0
⑦ Constn of Subgrade earth shoulder					
Qty. videt MBIP-22 =				2029.25 M ³	
				@R 176.86 per M ³	=R 358893.0
⑧ Constn of G.S.B.					
Qty. videt MBIP-22 =				678.21 M ³	
				@R 3137.54 per M ³	=R 212129.0
⑨ Pr. Laying W.B. M. Gr III					
Qty. videt MBIP-22 =				269.86 M ³	
				@R 3802.0 per M ³	=R 1026008.0
⑩ Pr. Primer coat					

Qty. videt MBIP-22 =	3598.13 M ²			
@R 44.66 per M ²				=R 159973.0
⑪ Pr. Tack coat				
Qty. videt MBIP-22 =	3598.13 M ²			
@R 15.13 per M ²				=R 54440.0
⑫ Pr. Laying 20 mm premix Surface				
Qty. videt MBIP-23 =	3598.13 M ²			
@R 223.01 per M ²				=R 802419.0
⑬ Constn of G.S.B. Grt				
Qty. videt MBIP-23 =	60.695 M ³			
@R 3127.54 per M ³				=R 189829.0
⑭ Pr. Laying W.B. M. Gr III				
Qty. videt MBIP-23 =	56.81 M ³			
Continuation =R 4813599.0				

31
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BIP-R	6050	570.0
Qty. wide TMBIP-24=190.0 M ²					
@ 735.44 per M ²					Rs 139734.0
23) P/L Thermo plastic over CC Surface					
Qty. wide TMBIP-24=40.0 M ²					
@ 735.44 per M ²					Rs 29418.0
24) Planting of tree by road side					
Qty. wide TMBIP-25=96.0 each					
@ Rs 819.92 each					Rs 78712.0
25) Pre-Plane Identification Board					
Qty. wide TMBIP-25=1.0 M ²					
@ Rs 3261.28 each					Rs 3261.0
26) PIF MM GST Sign Board					
Qty. wide TMBIP-25=4.0 M ²					
@ Rs 11090.38 each					Rs 44362.0
27) B/W in existing found ⁿ el-R					
Qty. wide TMBIP-25=31.32 M ³					
@ Rs 269.32 per M ³					Rs 8436.0
28) P/L PCC Mis in levelling Course					
Qty. wide TMBIP-25=5.692 M ³					
@ Rs 6294.36 per M ³					Rs 35827.0
29) P/L PCC M20 in other found ⁿ el-R					
Qty. wide TMBIP-25=27.738 M ³					
@ Rs 6901.16 per M ³					Rs 191424.0
					Rs 6581724.0

Continuation

	R	7570	558-0
Less previous Amount	R	6225	639-0
	R	1344	919-0
Sukron			
29.4.28			
	B	2104	Ak
	C.P.	04.05.28	

Continuation