

~~विच्छेद~~ MMGSY (50)
पन्थ का नाम:- Top से शिमरिया

Shedule XLV Form No. 134.

नियंत्रक अभियन्ता
सामान्य कार्य विभाग

श्री शाशि मूषण कुमार, सहायक अभियन्ता DIVISION

कार्य अवर प्रमोडल - मगुआ

SUB-DIVISION

संवेदक:- श्री धीरेंद्र कुमार चौबे

Measurement Book

NO:- 1484

6th and Final Bill

ABSTRACT OF COST

- (1) Working Bench Mark and
Reference pillar etc

$$\text{Q.V.T.M.B.P. (33)} = 1.55 \text{ K.M.}$$

$$\text{@ Rs } 6491 = 78/\text{K.M. Rs } 10,862 =$$

- (2) Clearing and Grubbing
Road land etc etc

$$\text{Q.V.T.M.B.P. (33)} = 0.93 \text{ Hect}$$

$$\text{@ Rs } 58358.96/\text{Hect Rs } 54274 =$$

- (3) Construction of —

Continuation

$$\text{Rs } 64336 =$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Embarkment work with					
Material obtained					
from borrow pits					
(i) lead up to 100 m					
Q.V.P.M.B.P. (33) = 1637.952 m ³					
@ R _L 209 = 83/m ³ - R _L					343691 =
(ii) lead up to 1000 m					
Q.V.P.M.B.P. (33) = 409.488 m ³					
@ R _L 215 = 76/m ³ - R _L					88351 =
(iii) construction of Subgrade					
and earthen shoulder					
Q.V.A.M.B.P. (33) = 3424.717 m ³					
@ R _L 215 = 92/m ³ - R _L					739465 =
(5) Cons. of G.S.B. - grading - I					
Q.V.P.M.B.P. (33) = 1266.00 m ³					
@ R _L 3309 = 41/m ³ - R _L					4189713 =
(6) Cons. of W.B.M. Gr. III etc.					
Q.V.P.M.B.P. (34) = 439.875 m ³					
@ R _L 4310 = 59/m ³ - R _L					1896121 =
(7) Fixing of M.G. sign infor-					
matory sign board etc.					

Continuation

R_L 73,21,677 = 00

Sch. XLV-Form No. 134 B.P.R. 7321,677-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q.V.T.M.B.P. (34) = 3.00 Nos					
@ R _L 13008 = 93 / each R _L					39027 =
(8) E/W in excavation for foundn. of the drain					
Q.V.T.M.B.P. (34) = 40.50 M ³					
@ R _L 336 = 38 / M ³ R _L					13623 =
(9) S/f/f 300 MM dia H.p.c					
Q.V.T.M.B.P. (34) = 112.50 RM					
@ R _L 976 = 94 / RM R _L					109906 =
(10) R.C. MIS in guard stone etc etc					
Q.V.T.M.B.P. (34) = 31.00 Nos					
@ R _L 610 = 15 / each R _L					18915 =
(11) S/f spreading of primer coat etc etc					
Q.V.T.M.B.P. (34) = 5865.00 M ²					
@ R _L 51 = 86 / M ² R _L					304159 =
(12) Applying Tack Coat in Road etc etc					
Q.V.T.M.B.P. (35) = 5865.00 M ²					
@ R _L 17 = 81 / M ² R _L					104456 =

Continuation

R_L 7911,763 =

Particulars	Details of actual measurement				Contents of area
	No	L.	B.	D.	
(13) Construction of 20mm thick mixed seal surface					
Q.V.P.M.B.P (35) = 5865.00 m ²					
@ R. 239764/m ² RL					1405489.
(14) Hot Applied Thermo-plastic compound etc					
Q.V.P.M.B.P (35) = 310.00 m ²					
@ R. 839766/m ² RL					260295.
(15) Fixing Retro-reflectors					
Traffic sign etc. etc.					
(i) 600mm equilateral					
Q.V.P.M.B.P (35) = 4.00 Nos					
@ R. 573344/each RL					22934.
(ii) 600mm circular etc					
Q.V.P.M.B.P (35) = 2.00 Nos					
@ R. 842351/each RL					16847.
(iii) 600mm x 450mm Rectangular etc. etc.					
Q.V.P.M.B.P (35) = 4.00 Nos					
@ R. 5321298/each RL					21300.

Continuation

Rs. 96,38,628.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P.L	96	38628

(i) 900 mm octagon etc dr

Q.Y.M.D.P. (36) = 2.00 No

@ Rs 9709 = 19418 =

(ii) R.C.C. 15 grade K.M Stone

(i) ordinary Kilometer stone

Q.Y.M.D.P. (36) = 2.00 No

@ Rs 2762 = 5525 =

(ii) 200 m stone etc dr

Q.Y.M.D.P. (36) = 7.00 Nos

@ Rs 721 = 5050 =

Total Rs. 96,68621 =

Less for @ 26% as per

Agreement Rs (-) 25,13841 =

Total Rs 71,54780 =

Less for previous payment Rs (-) 62,99477 =

Total Rs 8,55363 =

Dr

22/5/23

VS

Dr

22/5/23

AE

CR

22/5/23