

પ્રતિષ્ઠાના અને સ્ત્રીઓના નિર્ણાયક સંસ્થાના
અંગેની સ્ત્રીઓના સ્ત્રીઓ

Schedule XLV-Form No. 134

મનમન-સ

Buxar

DIVISION

Chausa

SUB-DIVISION

MEASUREMENT BOOK

સુધારા સુધારા (સુધારા)

1614

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1) Clearing and grubbing road land					
vide T.M.B. Page No. 4.					
Qty 0.29 Hect. @ Rs. 51,133 = 76/Hect. — Rs.					14,829 =
2) Const. of embankment with approved material					
obtained from borrow pits with also upto 10mm					
vide T.M.B. Page No. 4.					
Qty 176.25 m ³ @ Rs. 183 = 27/m ³ — Rs.					32,301 =
3) Excavation for road work in soil with					
hydraulic excavator for Box cutting.					
vide T.M.B. Page No. 4.					
Qty 12.75 m ³ @ Rs. 74 = 16/m ³ — Rs.					3170 =
4) Const. of subgrade and earthen shoulders					
with approved material obtained from borrow pit					
Qty 199.50 m ³ @ Rs. 177 = 07/m ³ — Rs.					35,385 =
5) Const. of Granular sub-base (G.S.B.) Bedding					
by providing well graded material					
vide T.M.B. Page No. 4.					
Qty 181.17 m ³ @ Rs. 3155 = 82/m ³ — Rs.					5,71,740 =
6) Const. of W.B.M. G.S.B. III with stone screening					
vide T.M.B. Page No. 4.					
Qty 129.05 m ³ @ Rs. 4532 = 50/m ³ — Rs.					5,84,919 =
7) Binding and finishing of typical M.M.G.S.B. in form					
signboard with 'T.O.G.' and 'T.M.B.' material					
vide T.M.B. Page No. 4.					
Qty 2.00 Nos. @ Rs. 9483 = 74 each — Rs.					18,967 =
Continuation					
Qty 10.00 Nos. @ Rs. 12,61,251 =					12,61,251 =

4/11/2022 - Rs. 41-41-41-41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F	Rs. 12,61,251=
⑧ Const. of unreinforced plain cement concrete (M ₃₀) vide T.M.B. Page No. 6.					
Qty. 91.08 m ³ @ Rs. 6931=35/m ³					Rs. 6,31,307=
⑨ Boreing and applying primer coat with (SS ₁) vide T.M.B. Page No. 6.					
Qty. 1125.00 m ² @ Rs. 43=07/m ²					Rs. 48,454=
⑩ Boreing and applying tack coat with (RS ₁) vide T.M.B. Page No. 7.					
Qty. 1125.00 m ² @ Rs. 14=63/m ²					Rs. 16,459=00
⑪ Boreing, laying and rolling of 20 mm thick M.S.S. with using bottom roller (S ₉₀) vide T.M.B. Page No. 7					
Qty. 1125.00 m ² @ Rs. 268=07/m ²					Rs. 3,01,579=00
⑫ Const. of encasement with material obtained from leeward pile with a lift 1.0 m and depth 10 cm. vide T.M.B. Page No. 7.					
Qty. 73.80 m ³ @ Rs. 174=94/m ³					Rs. 12,911=00
				Total	Rs. 22,71,961=00
Add 1% Labour less as per Agreement (+)					Rs. 22,720=00
Add 12% G.S.T. as per Agreement (+)					Rs. 2,72,635=00
Add S. Fee as per Agreement (+)					Rs. 8000=00
				Total	Rs. 25,75,316=00
Less 20% rate less as per Agreement (-)					Rs. 5,15,063=00
				Total	Rs. 20,60,253=00
Less previous Bill payment amount (vide T.M.B. Page No. 5)				(-)	Rs. 11,56,171=00
				Continuation Net Payment	Rs. 9,04,082=00

M. Prasad
05.03.2022
J. E. Chandra

LKS
05/03/2022
AE
Lmm-3, 61,633=00