

प्रमाणित किया जाता है कि इस मसूची पुस्त
में मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने हैं यह मापी पुस्त श्री ~~प्रमोद प्रसाद सिंह~~
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल.....~~पंडित~~.....को निर्गत
किया जाता है।

17/04/21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी

C.M.
17/04/21

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2513

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road					
from PMGSY Lohat					
Bhagwatipur Road to					
Gadhiga South tola.					
Under (NMGSY - SC)					
Agency:- Sri Pawan Kumar Yadav.					
Ag No:- 1771 (SBD) 2020-21					
Ag Rate:- 07.17% per B.O.Q.					
D.O.S:- 10-09-2020 per Agre.					
D.O.C:- 09-09-2021 per Agre.					

Recorded on.					
① Prov. setting out					
pillars - - - - -					11.04 Mts.
② Clearing & grubbing					
the Road (canal - 2)					
8 Nos	30.00	3.50			840.00 m ²
6 Nos	30.00	3.50			630.00 m ²
9 Nos	30.00	3.50			945.00 m ²
7 Nos	30.00	3.50			735.00 m ²
10 Nos	30.00	3.50			1050.00 m ²
4 Nos	30.00	3.50			420.00 m ²
2 Nos	30.00	3.50			210.00 m ²
1 Nos	20.00	3.50			70.00 m ²
					4900.00 m ²

Continuation ⇒ 0.49 Hect-

C.O

BIF - M137,853 = 46

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) dead up to 160m.					
					21778.032 m ³
					CB 154 = 07/m ³ - M27394124
4/6+11 Construction of G.S.B.					
					Qty. wide TMB PM11
					= 1056.46 m ³
					CB 3220 = 69/m ³ - M35,07,977 = 4
5/7 Providing W.B.M. Grading III.					
					Qty. wide TMB PM11
					= 112.876 m ³
					CB 4023 = 93/m ³ - M45420524
6/15 Providing cable duct					
					pipe across the road

					Qty. wide TMB PM11
					30.40m CB 935 = 02/m - M28051 =
7/21 Providing & fixing Logs of					
					PM 654 sign board.
					Qty. wide TMB PM11
					2m. CB 10925 = 70 each - M21851 = 4
8/22 E/W in excavation in					
					foundation for str.
					Qty. wide TMB PM11
					Qty. wide = 89.40 m ³
					CB 279 = 09/m ³ - M24951 =
9/23 Providing P.C.C. M15 grade					
					in open foundation.
					CB 10 - M4448,829 = 4

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/24 Providing R.C.C./R.C. H20 in sub-str.					
Qty. Vade THB PM12					
= 13.80 m ³					
CB 5944 = 44/m ³ - 682033 =					
11/25 Providing & laying 100 mm dia. NP3 H.P.					
Qty. Vade THB PM12					
= 22.50 m					
ER 3826 = 43/m - 86086 =					
B 5301413 = 40					
Add 12% C.S.T. 563470 = 40					
Add 1% L. cess 53014 = 40					
Add S. Fee - 81612 = 40					
B 6072209 = 40					
Less 07.17% below 435377 = 40					
B 5636832 = 40					
Deduct Previous					
Payment - 53945783 = 40					
By 7151691,049 = 40 only					
4/5/23					
S.E.					