


प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री ~~अमित प्रसाद सिंह~~
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल ~~दंडौल~~ को निर्गत
किया जाता है


कांस्पतालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी

24/07/20

Sch. XLV—Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 2385

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Names of work:-	Construction & Maintenance of Road & C.D. Work from Nartoliya to Pongsy Road under MMGSY (RSC)				
Agency:-	Akumath Construction, Village + PO Ganga Sagar Bhowani, Dist - Machhulani				
Agreement No:-	12615(BD) 2020-21				
Rate of Agreement:-	16.57% as per B.O.C				
D.O.S:-	23-09-2020				

D.O.C:- 22-09-2021

Recorded on:

①	pro & fixing light	7			
	MMGSY project board				2.0 N.D.
②	pro & fixing of working bench	12			
	MMGSY project board				12.0 N.D.
③	pro. clearing & grubbing				
	11.000 (Land)				
	9 N.D.	30.00	3.50		= 945.0 m ²
	8 N.D.	30.00	3.50		= 840.0 m ²
	3 N.D.	30.00	3.50		= 315.0 m ²
	6 N.D.	30.00	3.50		= 630.0 m ²
	4 N.D.	30.00	3.50		= 420.0 m ²

Continuation
 C.O

3170.0 m²
 3150.0 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/E			863,247=
5/5 Removing gallery/2e of HP.					
above G.C. to G.C.					
Qty. made TMB PM 21					
5-m. @ 244 = 92/m					01225=
6/7 Const. of embankment					
Qty. made TMB PM 21					
(i) Level up to 900m					
= 497.14 m ³					
@ 150 = 36/m ³					1394,636=
(ii) Level up to 100m					
= 1988.56 m ³					
@ 154 = 97/m ³					1306,377=
7/9 Construction of G.S.B.					
Qty. made TMB PM 21					
= 583.20 m ³					
@ 3188 = 38/m ³					1859,463=
8/24 Providing gallery M.M.G.S.Y.					
sign board with logs					
Qty. made TMB PM 21					
2m @ 10,919 = 22 each					121838=
9/25 E/W in excavation in foundation					
Qty. made TMB PM 21					
= 119.20 m ³					
@ 279 = 09/m ³					133268=
10/26 Providing P.C. M.S. in open					
foundation					

Continuation

c/o

124,42,963=

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
B/F					B 24,42,963=
Qty. Vals THB PM 22					
= 13.40 m ³					
CM 5918 = 71/m ³					M 108904=
11/27 Pro. Rec. Hing road in sub-structure					
Qty. Vals THB PM 22					
= 134.96 m ³					
CM 6736 = 74/m ³					M 9909190=
12/28 Providing & Laying 1000 mm dia. M/Ps H.P.					
Qty. Vals THB PM 22					
= 30.00 m					
CM 3903 = 32/m					M 117140=
					M 3578157=
Add 12% G.S.T.					M 429379=
Add 1% L.C.S.D.					M 35782=
Add S. Fee					M 50252=
					M 4093570=
Less 16.57% helio					M 678305=
					M 3415265=
Deduct previous					
Payment					M 2858988=
					TR 5,56,277=only
1/28/23					

Continuation