

प्रमाणित किया जाता है कि इस मापी पुस्तक
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्तक श्री...अ.न.स.उ.म.र....
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...अ.न.स.उ.म.र....को निर्गत
किया जाता है।

[Signature]
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल, मन्सरी
12/7/21

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2682

Name of Officer _____

Date of first entry _____

Date of last entry _____

ISTONALC Bill

Name to work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work: - Construction of					
road & work Barahara Sugona					
connecting road to Barahara Jabdi					
Road under construction (sc)					
Agency: - Sri Krishna mand Jha					
Jhargharpur, Dist - Madhubani					
Date of commencement: - 01-04-2021					
Date of completion: - 31-03-2022					
Agreement no - 105.B.D/2020-21					

(Record measurement) 373.22				
Item no (1): - P/F setting				
cut pillar - - - of 11				
1.00 X 5.00 = 5.00				
Total = 5.00				
Item no (2): - clearing & leveling				
of vegetation - - - of 11				
1 X 30 X 3.50 = 105 m ²				
15 X 30 X 3.50 = 1575 "				
1 X 30 X 3.50 = 105 "				
20 X 30 X 3.50 = 2100 "				
13 X 30 X 3.50 = 1365 "				
Total = 5250 M ²				
Qty = 5250 / 10000 Hect				

Continuation
 Qty = 0.52 Hect

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/6 Providing and laying G.S. B. grt of E/I City wide TMB Page (14)					
					908.55 m ³ @ 2800.53/m ³ 2544421/-
5/21 P/F mngdy board.... of E/I City wide TMB Page (12)					
					02 No @ 10814.96/No. - 21630/-
6/22 E/w in excavation of found- ation.... of E/I City wide TMB Page (12)					
					119.04 m ³ @ 279.09/m ³ 33,223/-
7/23 Providing M15 concrete in foundation.... of E/I City wide TMB Page (12)					
					18.37 m ³ @ 5505/m ³ - 1,01,127/-
8/23 Plain/RCC in substructure foundation..... of E/I City wide TMB Page (13)					
					123.16 m ³ @ 6300.41/m ³ 775958/-
9/24 Providing laying NP ₂ H.P.C.... of E/I City wide TMB Page (13)					
					30.0 m @ 3713.92/m - 1,11,417/-
10/27 E/w in excavation foundation of E/I City wide TMB P-08					
					121.09 m ³ @ 279.09/m ³ - 33795/-
11/28 Providing M15 concrete in foundation of E/I City wide TMB P-(13)					

Continuation

Continuation

P.T.O