

157

Notes

517.0145106

W. A. G. M. T. B. D. C.


Shardendra Singh

Name of work - 1st on A/c BILL
 Situation of work -
 Agency by which work is executed - Page ①
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
Name of Work:-	N.H. 2: C				
	To Patwa Tola				
Name of Agency:-	Shree				
	Shailendra Kumar				
Village & Post:-	Kanchanpur				
	- Rohtas Bihar (Sasaram)				
Agreement No:-	24/2021-22 S.C				
Date of start:-	5-11-21				
Date of completion:-	4-08-22				

- ① Providing & Fixing of working
Benchmark/Reference Pillar -
- ① Benchmark Pillar
Qty - 1 Nos
- ② Reference Pillar
Qty - 3 Nos
- ② Clearing & Grubbing Road
Land
Qty - 0.69 H.A
- ③ Earth work
Construction of embankment
with material obtained from Borrow Pit
with lift up to 1.5 meter Transporting
to the side spreading do do

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			81/8	2	
1) P/L Pec MIS grade in front					
BIP-25 of TMB Qty = 3.53 m ²					
@ 4739.30/- = ₹					40948.10
19) P/L Pec MIS grade in Sub Structure					
BIP-25 of TMB Qty = 45.51 m ²					
@ 5576.67/- = ₹					253793.10
20) P/L RCC NP-3 pipe for 600 mm dia					
BIP-26 of TMB Qty = 22.50 m					
@ 2000 2000.36/- = ₹					45030.10
21) Painting parapet walls					
BIP-26 of TMB Qty = 37.94 m ²					
@ 180.71/- = ₹					9772.10
22) P/L RCC pipe 300 mm dia					
BIP-26 of TMB Qty = 30.10 m					
@ 877.43/- = ₹					26323.10
Total Amount = ₹					6123670.10
Add for GST @ 12% = ₹					734840.10
Add for L.Cens @ 1% = ₹					61237.10
Add for S. fee = ₹					34650.10
Total Amount = ₹					6954397.10
Less for paid upto prev. = ₹					4592790.10
This bill Amount = ₹					2361607.00
 04/05/22 JF					OR P AUTHOR 30.05.22
Continuation					