

प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री...
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...को निर्गत
किया जाता है।

[Signature]
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मन्थली
C.M.
12/07/12

Schedule XLV- Form No.- 134.

_____DIVISIUN

_____SUB-DIVISION

MEASUREMENT BOOK

No. 2667

Name of officer _____

Date of fist entry _____

Date of last entry _____

1st on AIC B&U

Name of the work-
Situation of work-
Agency by which work is executed-
Date of measurement-
No. and date of agreement-

01

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction and Maintenance of Road & CD					
Work Pakki Sadak Viklang					
School Andah to Koyla main					
Batur road					
Agency: - Sri Upendra Yadav					
Agreement no: - 12/SRD/2021-22					
Agreement value: - 21891208/-					
Rate: - 13.22% Below					
Date of commance: - 05.03.2021					
Date of Completion: - 04.03.2022					

Record Measurement					
1.	pro. & fixing of working				
	B.M & R-F pillars - do				
	- do - all complete job.				
	2.858 km x 0.8m = 23.00m				
2.	Clearing & Grubbing road				
	land - do - do - all comp-				
	-lete job.				
	10x 30.0 x 3.50 = 1050.00m ²				
	10x 30.0 x 3.50 = 1050.00m ²				
	15x 30.0 x 3.50 = 1575.00m ²				
	8x 30.0 x 3.50 = 840.00m ²				
	12x 30.0 x 3.50 = 1260.00m ²				

Continuation

C.O = 5775.00m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/26 E/W in excavation for foundation of structure					
- do - do - all complete job					
Qty. wide TMBP 06					
Qty: 59.60 m ³					
@ Rs. 269.22/m ³					16051 ~
11/27 providing M15 (PCC: 25:5) as leveling course in foundation - do - do - all complete job					
Qty. wide TMBP 06					
Qty: 9.200 m ³					

@ Rs. 5879.04/m ³					54087 ~
12/28 pro. plain/reinforced Cement concrete in Sub-structure - do - do - all complete job					
Qty. wide TMBP 06					
Qty: 62-48 m ³					
@ Rs. 6698.95/m ³					452045 ~
13/29 providing R.C pipe HP2 for Culverts - do - do - all complete job					
Qty. wide TMBP 07					
Qty: 3893.75/m					

Continuation

C.O. 9258223 ~

11

[illegible]

Continuation