

Kandale gobrani polkar to MD-Sagar dargah DC

Schedule XLV-Form No. 134

10/12/2017

Ranjin Kumar Namsy (SC)

DIVISION

SUB-DIVISION

1
1179 (B)

MEASUREMENT BOOK

3477

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd & Final Bill				
M.W. - Const ⁿ of Road with c. D. work from Kombhuli gadrahi palkhar to Talga Md. Gaffar house PCC.					
Ag. No. -	32 -	S.B.D.	1/21 -	22	
Agency -	Rajni kumari				
D.O.S. -	20.07.21				
D.O.C. -	19.04.22				
	Record Entry				
① E/W in exch ⁿ of found ⁿ					
H.W. - $2 \times 3 \times 90 \times 1.15 \times 1.50 = 13.455 \text{ m}^3$					
Below Pipe - $1 \times 5.35 \times 1.13 \times 0.365 = 2.207 \text{ m}^3$					
					$= 15.662 \text{ m}^3$
② R. PCC M ⁿ & inlevelling course					
$2 \times 3.90 \times 1.15 \times 0.15 = 1.34 \text{ m}^3$					
$1 \times 5.31 \times 1.13 \times 0.25 = 1.50 \text{ m}^3$					
					$= 2.84 \text{ m}^3$
③ Const ⁿ of embankment with 1000 m lead					
$2 \times 3 \times 30.0 \times 0.40 \times 0.85 = 61.20 \text{ m}^3$					
④ Const ⁿ of embankment with 1000 m lead					
$2 \times 1 \times 20.0 \times 1.0 \times 0.50 = 20.0 \text{ m}^3$					
$4 \times 2 \times 30.0 \times 0.60 \times 0.50 = 72.0 \text{ m}^3$					
					$= 100.0 \text{ m}^3$

Continuation

K. K. K.
8.9.23
74

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry.					
① P.L. Proc M ₂₀ in d.p.c. of foundation					
2 x 3.60 x 0.70 x 2.18 =	0.70 x	2.18 =	10.987	m ³	
Parapet.					
2 x 3.60 x 0.40 x 1.20 =	0.40 x	1.20 =	3.456	m ³	
Leaving					
p.p.c. - 2 x $\frac{3.14}{4} \times (0.83)^2 \times 0.93 =$			10.574	m ³	
			= 13.86	m ³	
② P.L. R.C.C. N ₁ 3600mm dia. Hume Pipe					
3 x 2.50 x 7.50 m					
③ Painting to coat on new concrete surface.					
2.5 x 2 x 3.60 x 3.38 =			60.84	m ²	
④ Contn ⁿ of G.S.B. for R.T. portion					
1 x 15.0 x 4.05 x 0.20 =			12.15	m ³	
⑤ Contn ⁿ of G.S.B. for c.c. portion					
2 x 20.0 x 0.375 x 0.10 =			1.50	m ³	
14/9/23					
14/9/23					
Record Entry.					
① Contn ⁿ of W.B.M. Gr III-B.T. portion					
1 x 5.0 x 3.75 x 0.075 =			1.40	m ³	
② Contn ⁿ of P.L. laying W.B.M. Gr II					
c.c. portion -					
1 x 2.10 x 3.75 x 0.075 =			5.90	m ³	

~~14/9/23~~
19/9/23
DE

Continuation
18.9.23
T.G.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BIF	R 49	32281.0
Qty. vide TMB/P-10		260.0	No		
		@ R 529.24 each			31754.0
9 PIF 600 mm dia circular for traffic sign					
Qty. vide TMB/P-10		2.0	No		
		@ R 4801.40 each			9603.0
10 PIF 900 mm equilateral for angle sign					
Qty. vide TMB/P-11		2.0	No		
		@ R 5284.58 each			10569.0
11 PIF 600 x 450 mm rectangular sign					
Qty. vide TMB/P-11		2.0	No		
		@ R 4676.02 each			9352.0
21					
22. Road Marking with thermoplastic cover					
B.T. Surface					
Qty. vide TMB/P-11		116.0	M ²		
		@ R 721.95 per M ²			83746.0
22					
23. Pr. Thermoplastic cover c.c. surface					
Qty. vide TMB/P-11		64.0	M ²		
		@ R 721.95 per M ²			46205.0
23					
24 Planting of trees & their maintenance					
Qty. vide TMB/P-11		58.0	No		
		@ R 842.62 each			48872.0
24					
25. Pr. Directional & place identification board					
Qty. vide TMB/P-11		1.0	No		
		@ R 3083.61 each			3084.0
25					
27. PIF Logo of project					
Continuation					R 5175466.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/P	R 51	75466.0
Qty. vide TMB/P-11 = 3.0 M ³					
@ R 9576.80 each				R 28730.0	
8. Earth work in excavating found ⁿ					
Qty. vide TMB/P-8 = 15.662 M ³					
@ R 279.09 per M ³				R 4371.0	
9. Pr. PCC M ¹⁵ in levelling course					
Qty. vide TMB/P-8 = 2.84 M ³					
@ R 6330.43 per M ³				R 17978.0	
30. Pr. PCC M ²⁰ in open found ⁿ					
Qty. vide TMB/P-9 = 13.869 M ³					
@ R 6934.81 per M ³				R 96179.0	
31. P/L RCC W/P 600mm dia Hume Pipe					
Qty. vide TMB/P-9 = 7.50 M					
@ R 2609.82 per M				R 19574.0	
32. Painting two coat on new concrete surface					
Qty. vide TMB/P-9 = 60.84 M ²					
@ R 99.54 per M ²				R 6056.0	
				R 5348354.0	
Add 1% L.C.				R 53484.0	
Add 12% G.S. T				R 641802.8	
vide TMB/P-5 Add previous S.F.				R 47317.0	
Add 10% S.F.				R 21059.0	
				R 6112016.0	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B1P-2	6112	016.0
Le-37.25% Below			2R-4	4312	1.0
			2R-5	668	895.0
Le-3 Paid for previous b1/1 vide					
TMBI P-5			2R-3	2266	52.0
			2R-4	244	2243.0

Material statement:-					
a) Earth:-	1985.72 m ³	@	34.81 / m ³	>	69123.0
b) Agg 53 to 26.5 mm-5.	73 m ³	@	511.44 / m ³	>	2931.0
c) 26.5 to 4.75 mm-7.27	7 m ³	@	553.36 / m ³	>	4078.0
d) 2.36 mm & below-3.28	3 m ³	@	236.71 / m ³	>	776.0
e) 53 to 22.4 mm-0.83	3 m ³	@	511.44 / m ³	>	4516.0
f) 11.2 mm-1.75	3 m ³	@	397.73 / m ³	>	696.0
g) 13.2 to 0.09 mm-2.23	3 m ³	@	5233.7 / m ³	>	1167.0
h) Stone chips:-	172.5 m ³	@	581.93 / m ³	>	100393.0
i) Coarse Sand:-	93.85 m ³	@	175.80 / m ³	>	16499.0
j) Agg 40 mm-6.35	3 m ³	@	494.15 / m ³	>	3138.0
k) Agg 20 mm-9.0	3 m ³	@	604.91 / m ³	>	5444.0
l) Agg 10 mm-2.73	3 m ³	@	668.80 / m ³	>	1826.0
				>	210587.0

Continuation

15/10/23
AE

15/10/23
7.0