

Agency: - Sijaram Const. Company
App. No. - 13 (SND) / 2020-21

Ranpur Kachhistan ke Bangal se

Ranpur Musadani

[Muz SC]

Schedule XLV-Form No. 134

Shikhpura **DIVISION**

Aijari **SUB-DIVISION**

MB No-1381

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:					Construction and
Maintenance of Road and CD					work for Rampur Kabristan
Work for Rampur Kabristan					ke Bagal se Rampur Mushkoh
Under Head:					MM 6, 51 (51)/2020-2
Agency:					M/s. Siyaram Construction
Prop - Siyaram Kumar					
Att P.O - Ghosra					
P.S - Goriyank, Distt. Malanda					
(Bihar)					
Agreement No - 13 (530)/2020-21					
Agreement Value:					

Const ⁿ Cost = Rs.	1725131.00
5% Maint ⁿ Cost = Rs.	126573.00
Total Cost = Rs.	1851704.00
Date of Commencement:	7.10.2020
Date of Completion:	1.7.2021
Actual Date of Completion:	18.10.2023

①/4 Const ⁿ of embankment with loose soil				
CH	difference in length	C/S Area	Mean C/S Area	Volume (m ³)
0	-	0.489	-	-
50	50	0.582	0.535	26.775
100	50	0.454	0.578	25.900
150	50	0.537	0.495	24.775
200	50	0.603	0.570	28.500
243	43	0.620	0.611	26.274
Continuation				132.24 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BR	RS.	1679	700 = 2
Add @ 12% GST			14) RS.	1679	7.00
Add @ 1% LC			14) RS.	2015	64.00
Add @ 10% SP			14) RS.	7360	.00
Vide this Bill					
E/W: 81.12 m ³ @				RS. 3.51 =	RS. 285.00
WBM gr. II: 89.71 m ³ @				RS. 63.74 =	RS. 4943.00
ce Pare. 148.72 m ³ @				RS. 57.11 =	RS. 8493.00
BDS: 240.00 m ² @				RS. 38.80 =	RS. 9312.00
					RS. 29893.00
				RS.	1927954.00
Less @ 10.75% below				RS.	207255.00
as per agreement					RS. 1722599.00
Deduct Provisional Agmt				RS.	428062.00
				RS.	1294637.00
Material Statement					
E/W =	81.12	m ³			
Stone Agg =	84.35	m ³			
Morram =	16.73	m ³			
Stone chips =	133.85	m ³			
Sand =	66.92	m ³			

Continuation