

Name of work :- Nokha Nabriganj Path Near

Amadhi To Sabeya Sc Tola

MMUSY-NDB

Schedule XLV-Form No. 134

Name of contractor - ~~B~~inay - Kumar

Sa Saran - 2

DIVISION

Rajpur

SUB-DIVISION

MB No - 1855

Measurement Book

10%

work start - 09.09.23

completion - 08.09.24

माणित किया जाता है कि इस मापी
पुस्तक में मशीन से छपे कुल 100 पृष्ठ
(एक सौ पृष्ठ) हैं, जिनमें से लाये गये पृष्ठ

.....मुद्रा.....शेष पृष्ठ.....100 पृष्ठ हैं

जो श्रीश्री राधे मोहन.....

सहाय अभियन्ता.....राजपुर.....

के नाम से निर्गत/पुनर्निर्गत किया जाता है।


20/09/23

Executive Engineer
R.W.D. Work Division Sasaram


20/9/23

Reissued to Smt Surendra Prasad
Singh/JE Rajpur
20/9/23

Sch. XLV - Form No. 134

सासाराम - 2 DIVISION
राजपुर SUB-DIVISION

Measurement Book

No. 1255

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w -	Construction of road from				Anadhi
nokha-Nassiganj path near					
To sobega s.c. tola.					
Agency -	Vinay Kumar				
Agreement no -	07/SBJ/23-24				
Package no -	MMBSY-NDB-BRRA-413-				
Sasaram - 2					
Date of work start -					
Stipulated date of completion -					

MEASUREMENT

(1/1) Setting out pillars

- do - do


Benchmark pillars 01 no/km = 01 no

reference pillars 04 no/km = 02 no.

(2/2) clearing and grubbing

road land (by manual means)

- do - do

 $24566 \text{ m} \times 3.50 \text{ m} = 3962 \text{ m}^2$ $= \frac{3962}{10000} \text{ Hect} = 0.39 \text{ Hectare}$


 S. Singh
 15.09.23

P.E.

Continuation

Sch. XLV-Form No. 134

6

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/w - Construction of road from Nokha-Nasriganj path near Amadhi To Sabaya S.C. Tola.					
Agency - Vinay Kumar					
Agreement no - 07 / SBD / 2023-24					
Package no - MGSY-NPB-BARR-4B-Sagarani-2					
Date of work start - 09.9.2023					
Stipulated date of Completion					
ABSTRACT OF COST					
(1/1) Setting out pillars - do					

Benchmark pillars = 01 no.					
(Vide T.M.B. Page - 01)					
Rs. 4266.86/each				Rs. 4267 = 00	
Reference pillars = 02 no					
(Vide T. M. B. Page - 01)					
Rs. 1975.89/each				Rs. 3952 = 00	
(2/2) clearing and grubbing road land (by manual means) - do					
Qty = 0.39 Hectare					
Rs. 72697.86/Hect.				Rs. 28352 = 00	
(3/4) Const of embankment with approved material obtained from borrow pits - bed up to 100m - do					

Continuation

Qty = 507.61 m ³				(T.M.B. Page - 02)	
Rs. 194.73/m ³				Rs. 98847 = 00	
Rs. 135418 = 00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) Const of embankment with approved material obtained from borrow pits. - - - - -					
do - - - - -					
Qty = 271.74 m ³					
(vide T.M.B. Page-03)					
Rs. 259.79 / m ³					
					Rs. 70595 = 00
(5/6) Construction of Subgrade and earthen shoulder - do					
Qty = 816 m ³ (Page-03)					
Rs. 263.32 / m ³					
					Rs. 214869 = 00
(6/7) Providing G.S.B -					
(grading - 1) - - - do - do					
Qty = 388 m ³ to 376.02 m ³					
Vide T.M.B. Page-04					
Rs. 2605.51 / m ³					
					Rs. 979724 = 00
(7/8) Providing c.B.M. (grading - 3) etc					
Qty = 159.19 m ³					
Vide T.M.B. Page-05					
Rs. 4295.66 / m ³					
					Rs. 683826 = 00
					Rs. 2084432 = 00
Add 18% G.S.T.					Rs. 375198 = 00
Add 1% L.C.					Rs. 20844 = 00
S.F.					Rs. 56057 = 00
					Rs. 2536531 = 00
Less 10% Below					(-) Rs. 253653 = 00

Continuation,

Rs. 2282878 = 00

Q. Shrivastava
28.10.23
A.E.

S. Singh
28.10.23
J.E.

C.P.
31/10/23