

Const. & Maint. of Road from Mmasy Road
to Muslim Tola.

Schedule XLV-Form No-134
CH Formasy (sc)

Supd. In-charge
Ag. No-34 (JBD) / 2020-21

DIVISION

BARSOI

SUB-DIVISION

Kadwa

M.B. No-1411

MEASUREMENT BOOK

4th and Final Bill

ABSTRACT OF COST

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work — Const. of Road					
MNGSY Road to Muslim					
tda under MNGSY (SC)					
Agency — Jupiter Intech Pvt Ltd.					
Ag. No. — 34 S.B.D./2020-21					
Date of Work order — 05.05.2020					
Date of Completion — 04.05.2021					
Actual Date of Completion — 24/8/23					
Date of entry — 24/08/23					

1/1) P/v & fixing of working

(i) Benchmark pillars

2.0 Nos wide TMB by (20)

@ Rs 4593.45/each — Rs. 9187.00

(ii) Reference pillars

6.0 Nos wide TMB by (20)

@ Rs. 2108.50/each — Rs. 12651.00

2/2) Clearing and Grubbing

Road land

0.86 Ha wide TMB by (20)

@ Rs 51133.76/Ha — Rs 43975.00

3/3) Const. of embank.

with material/lead

up to 100 m.

1202.67 717.22 m² wide TMB by (20)

@ Rs 131.17/m³ — Rs. 94078.00

Continuation

Rs. 1,57,754.00

Executive Engineer
Rural Works Department
Works Division, Barsoi