



111687-HDB

Schedule XLV-Form No. 134

SH Sadak Pandey Pathi Chaur to after Mandat Tola
Mushan Chaur Tak.

DIVISION

Taivaniang SUB-DIVISION

M.B. 710-979

MEASUREMENT BOOK

Sanjay Kumar Singh

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road: —	SH	Sadar			
Panchayat chowk					
to Uttar Mandal Tola					
Mushan chowk					
Agreement No. —	6/500/MMGSY	NDB/22-23			
Agency —	Santay Kumar Singh				
	Lasari, Bhopur.				
Date of start —	05.07.22				
Date of completion —	04.08.24				
Date of entry: —	17.03.23				

Record entry

Item ①	P/F typical masonry				
32	information sign				
	board — do —				
					Total qb = 2 Nos

Item ②	P/F of working				
2	bench mark pillar				
					Total qb = 13 Nos

Item ③	clearing and				
3	Grubbing road land				
	— do — — —				E/I
2	20	30	1.75	2100 m ²	
2	25	30	1.75	2625 m ²	
2	9	30	1.75	945 m ²	

Continuation Total qb = 5670 m²

= 0.567 Hec

Sk
17.03.23
J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record entry					
Rate of entry: —					
Item ① Laying brick soling					
21 layer - do - -					
Item ② Laying brick					
21 Soling layer on prepared subgrade					
- do - - -					
2	6x30	0.50	=	180 m ²	
2	10x30	0.50	=	300 m ²	
2	4x30	0.50	=	120 m ²	
				Total sq = 600 m ²	

Item ③ Painting two coats					
42x47 including primer					
coat - do - -					
Sides	3x4	6.15	0.60	=	44.28 m ²
End	2x4	3.10	0.60	=	14.88 m ²
Top	3x4	6.15	0.40	=	24.52 m ²
	2x4	3.10	0.40	=	9.92 m ²
Front	3x4	0.60	0.40	=	2.88 m ²
	2x4	0.60	0.40	=	1.92 m ²
				Total sq = 103.40 m ²	
				Limited to 88.88 m ²	
SK					
13.10.23					
T.E.					

Continuation

3rd on A/c Bill

Abstract of cost

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road: —			SH	Sadar	
Agreement No -	6/SBD/MMGSY-NDB/				
				22-23	
Agency -	Santay Kumar Singh				
	Lasari, Bhopur.				
Date of start -	05.07.22				
St. Date of completion -	04.01.2024				
Date of entry -	13.10.23				

Item ①	P/F of working bench				
2	mark pillars - do -				
	Urde TMB P-17				
	13 nos @ Rs 2830.75 each				
					Rs 37060.00
Item ②	clearing and grubbing				
3	road land - do -				
	Q3 Urde TMB P-17				
	0.567 Hec @ Rs 49739.47/Hec				
					Rs 28202.00
Item ③	Dismantling of				
4	existing structure				
	104.94 m ³ Q3 Urde TMB P-17				
	24.75 m ³ Q3 Urde TMB P-27				
	Continuation				
	129.69 m ³ @ Rs 228.40/m ³				Rs 29621.00

Continuation