

~~MAHARASHTRA BRICS NDB~~ नयाई योजना अनुसार
भरगामा प्रखंड में जपुनपुर से विषहरी गोट -
तय सहक निमाण कार्य एवं पॉन्च अर्षीच -
अनुसंधान कार्य।

Schedule XLV-Form No. 134

सक रा रनामा की संरचना- ५२/SBD/२०२२-२३

सक रा रनामा की राशि- २०।३।९९५।

DIVISION

कार्य प्रारंभ करने की तिथि- १८.०८.२०२२.

कार्य पूर्ण करने की तिथि- १५.०८.२०२३.

SUB-DIVISION

सर्वेक्षण में सहक आर्षी इंजानियर

MEASUREMENT BOOK

मापि पुस्त की संरचना- १२६।/२०२२-२३.

MAHARASHTRA

2nd on A/C Bill

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const ⁿ of road from Jayantpur To Bishari Croth under NABARD.					
Agency:- M/S Arya Engineering Fairagarh, Araria.					
Ref of agreement:- 42/SBD/NABARD /2022-23					
Date of start:- 18-08-2022					
Date of completion:- 17-08-2023					
Rate below - 8.10% below					
Details of measurement					
(1) clearing & grabbing road land by manual means including uprooting wild vegetation as per T/S.					
20 X 30m X 4.00m = 2400.00m ²					
10 X 30.00m X 4.00m = 1200.00m ²					
1 X 30.00m X 4.00m = 120.00m ²					
3720.00m ²					
= 0.37 Ha					
(2) Const ⁿ of granular sub base by mix in place method by providing well graded material as per T/S clause 401.					



Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) Setting of pillars					
Pl & fixing of bench					
mark pillars as per T/S					
Qty vide TMB-P-4					
6 Nos @ Rs. 2043.45 each					Rs. 12261.00
(2) Clearing & grubbing road					
land by manual means					
as per T/S.					
Qty vide TMB-P-4					0.60 Ha
Vide TMB-P-7					0.37 Ha
Total Qty					0.97 Ha
0.97 Ha @ Rs. 52970.33/Ha					Rs. 51381.00
(3) Const ⁿ of embankment with					
approved material as per T/S					
Qty vide TMB-P-4					
4721.50 m ³ @ Rs. 190.67					Rs. 9,00,248.00
(4) Const ⁿ of GSB by mix					
in place method by					
providing well graded					
material as per T/S.					
Qty vide TMB-P-4					986.30 m ³
Vide TMB-P-8					745.425 m ³
Total					1741.425 m ³
1741.425 m ³ @ Rs. 3719.71/m ³					Rs. 64,77,596.00
C.O Amt					Rs. 74,41,486.00

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B. F Amt					Rs. 77,91,486.00
(5) Plv. laying, spreading & compacting stone aggregate of specification size of water bound asphalt					
Qty vide TMB-P-8					
667.97 m ² @ Rs. 4297.35/m ²					Rs. 28,70,908.00
Total					Rs. 1,06,62,394.00
GST 12%					Rs. 12,79,487.00
L cells @ 1%					Rs. 1,06,624.00
S. Fee					Rs. 1,14,183.00
Total					Rs. 1,19,62,288.00
Less 8.10% below (-)					Rs. 9,53,142.00
Gr. Total					Rs. 1,09,44,046.00
Less previous payment					
Vide TMB-P-6(-)					Rs. 48,71,754.00
Net payable Amt					Rs. 59,42,292.00
 13/08/23 O R					 14/08/23 AE

Continuation