

MMGSY-SC-आन्तर्गत रानीगंज प्रखंड में मध्य-
वीर चौक से मेरठ पाएव होसातक सुडक निर्माण
कार्य एवं पांचवर्षीय रख-रखाव कार्य।

Schedule XLV-Form No. 134

खर्च राशनामा की संख्या-83/SBD-2022-23

खर्च राशनामा की राशि-1,35,309.54/

DIVISION

कार्य प्रारंभ करने की तिथि-13.03.2023-

कार्य पूर्ण करने की तिथि-12.03.2024-

SUB-DIVISION

संवेष्टक-मेसर्स आर पी कन्सल्टिंग सर्विस

MEASUREMENT BOOK

मापी पुस्तक की संख्या-1310/2022-23

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1st	R/A		
Name of work: - Construction of Road from Mahawir Chowk to Bhabhav Yadav Tola under MMUSY (SC)					
Name of Agency: - M/s R.P. Construction					
Agreement No.: - 83/SBD/MMUSY/2022-23					
Date of Commencement: - 13-03-2023					
Date of Completion as per Agt: - 12-03-2024					
Entry date: - 04-11-2023					
①	P.V. & Fixing	Setting out pillars	do complete job		
(i)	working benchmark	=	1.550 km		
(ii)	Reference pillars	=	1.550 km		
②	clearing & working	Road	do		
	2 x 10 x	30.0 x 3.50	=	2100.0 m ²	
	2 x 5 x	30.0 x 3.50	=	1050.0 m ²	
	2 x 4 x	30.0 x 3.50	=	840.0 m ²	
	2 x 6 x	30.0 x 3.50	=	1260.0 m ²	
	2 x 5 x	30.0 x 3.50	=	1050.0 m ²	
	2 x 10 x	30.0 x 3.50	=	2100.0 m ²	
	2 x 10 x	30.0 x 3.50	=	2100.0 m ²	
	2 x 2 x	25.0 x 3.50	=	350.0 m ²	
Continuation					10850.0 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦/21	PRV 8	bix up	log 8	6	1144.54
	beard	—	do	—	—
04.03.2023	(vide TMB				Pg. 62/5)
	@ Rs 11833	= 34/2	ch = Rs		47333 = ∞
					/
				Rs	41,59,626 = ∞
	ADD 12% V. 14T (4)			Rs	4,99,155 = ∞
	ADD 1% L. 0234T			Rs	41,596 = ∞
	(A) —			Rs	47,00,374 = ∞
	ADD S. 12% @ 10%				
(contd) (i)	E/W =	3367.50	43		
	3367.50 x 34.82 x 10%			Rs	117.26 = ∞

(ii)	435 = 810.047	
	810.047 x 551.32 x 10% = 47897 = 0	
	Total s/c = 59,623 = 0	
	B/F (A) = 47,00,377 = 0	
	Rs 47,60,000 = 0	
	less 14.44% (C) = 6,87,344 = 0	
	Rs 40,72,656 = 0	
	<i>[Signature]</i>	
	04-11-2023	05/11/23
	05	AF

Continuation

