

प्रमाणित किया जाता है कि इस माफ़ी पुस्त में मशीन
 से कुल अंकित कुल 100 एडर हैं यह माफ़ी
 पुस्त की अन्तिम उमाद खराब अंकित, आमीन उर्फ
 विमाता उर्फ उमर अमल खानगार से निगत किया
 जाता है

[Signature]

कार्यालयक अभियन्ता

प्राथम्य कार्य विभाग

कार्य प्रमंडल, मयुबनी

CMI
15/09/20

Sch. XLV—Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2349

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Reconal measurement.					
Est. on A.C. Bill.					
N/W:- Const. of Rd. from Kurneewar					
Prasanna Raj's Mishra house to					
Bootherman tal. under mmbisix.					
(SC) -					
N/A:- Sri Ranjan Kumar Singh.					
Agc. NO:- 117 S.B.D/2020-21.					
Date of start - 17.9.2020.					
Date of completion - 16.9.21.					
AVR - 1,06,55,080 = 0					

① Setting out Pillars -					
- do - do - E.I.					
					11 NOS.
② Clearing and grubbing Rd.					
Level - do - do - E.I.					
6 X 30.00 X 3.50 =					675.00 m ²
10 X 30.00 X 3.50 =					1050.00
8 X 30.00 X 3.50 =					840.00
7 X 30.00 X 3.50 =					735.00
8 X 30.00 X 3.50 =					840.00
4 X 30.00 X 3.50 =					420.00
1 X 2.00 X 3.50 =					7.00
(5)					
					4837.00 m ²
					15.56 m ²
					0.46 m ²

Continuation

0.46 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5. E/w in excavation of E/I					
city wide TMD P-(19)					
		119.20 m ³	@ 279.09/m ³		33268/-
6. Providing PCC M15 of E/I					
city wide TMD P-(19)					
		18.34 m ³	@ 5556.71/m ³		101910/-
7. PCC M15 of E/I city wide					
TMD P-(19)					
		133.83 m ³	@ 6354.95/m ³		850483/-
8. Providing & Laying NP ₂ H.P.					
of E/I city wide TMD P-(19)					
		30.00 m	@ 3734.96/m		112049/-
9. Providing M.M.G.S.T board					
of E/I city wide TMD P-(19)					
		02.10	@ 10827.99/m		21656/-
10. Providing and Laying G.S.D. g.I.					
... of E/I city wide TMD P-(19) & P-(21)					
		584.7 m ² + 194.40	= 779.10 m ²		
		779.10 m ²	@ 2840.01/m ²		2219664/-
11. Providing & Laying W.M. G.I.					
of E/I city wide TMD P-(19) & P-(21)					
		128.51 m ² + 194.04 m ²	= 322.55 m ²		
		322.55 m ²	@ 3574.81/m ²		1153055/-
12. C.C. pavement. ... of E/I city wide					
TMD P-(16)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	243	20m ³	@ 7026.84/m ³		1708927/=
					1
					Total - 6469249/=
					Add 13% GST + L. Cen + 841002/=
					Add S. Fee + 73835/=
					7384086/=
					Below 7.99% all per (-) 589988/=
					agreement 1
					6794098/=
					Previous Payment (-) 5497052/=
					1297046/=
					Net
					05/11/23
					SE.

Continuation