

MMU-SC

**Shedule XLV Form No. 134.**

~~Pakki Sadak se Tituaha to Bedu sbh Ghar~~  
Main Road Tituaha to Matkunya tak.  
Taivenigang

**DIVISION**

Taivenigang

**SUB-DIVISION**

M.B.-NO-906

**Measurement Book**

Nutan Kumari

# 1st a/c Bill

1

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars         | Details of actual measurement  |    |    |    | Contents of area |
|---------------------|--------------------------------|----|----|----|------------------|
|                     | No.                            | L. | B. | D. |                  |
| Road Name—          | Main Road Tituahg to Matkuria. |    |    |    |                  |
| Contractor—         | Nutan Kumari                   |    |    |    |                  |
| Agreement date—     | 45/SBD/MMGSY/2021-22           |    |    |    |                  |
| Date of Commenc.—   | 29.07.2021                     |    |    |    |                  |
| Date of Completion— | 28.07.2022                     |    |    |    |                  |
|                     |                                |    |    |    |                  |
|                     |                                |    |    |    |                  |
|                     |                                |    |    |    |                  |
|                     |                                |    |    |    |                  |

|                                |  |  |  |  |                      |
|--------------------------------|--|--|--|--|----------------------|
| ① Setting out Pillars do-do    |  |  |  |  |                      |
| all job                        |  |  |  |  | 23 Nos               |
|                                |  |  |  |  |                      |
| ② Cleaning and Grubbing        |  |  |  |  |                      |
| do-do all job                  |  |  |  |  | 0.991 Hec            |
|                                |  |  |  |  |                      |
| ③ Dismantling of RCC           |  |  |  |  |                      |
| Structure in road way          |  |  |  |  |                      |
| do-do all job                  |  |  |  |  | 1.77 m <sup>3</sup>  |
|                                |  |  |  |  |                      |
| ④ Dismantling of B/W Structure |  |  |  |  |                      |
| in road way do-do all job      |  |  |  |  | 39.60 m <sup>3</sup> |
|                                |  |  |  |  |                      |
|                                |  |  |  |  |                      |

Continuation



| Particulars             | Details of actual measurement |    |    |     | Contents of area |
|-------------------------|-------------------------------|----|----|-----|------------------|
|                         | No                            | L. | B. | D.  |                  |
| Item (22)               | P/P Joint Sealing             |    |    |     |                  |
| 40                      | vide RMB p-24                 |    |    |     |                  |
| 15M @                   | Rs 37.57 / M                  |    |    |     |                  |
|                         |                               |    |    | =Rs | 364.00           |
| Item (23)               | pourings weep                 |    |    |     |                  |
| 41                      | holes - do - - -              |    |    |     |                  |
|                         | vide RMB p-24                 |    |    |     |                  |
| 20 nos @                | Rs 83.73 / each               |    |    |     |                  |
|                         |                               |    |    | =Rs | 1675.00          |
| Item (24)               | construction of               |    |    |     |                  |
| 2                       | un-reinforced pcc             |    |    |     |                  |
|                         | Grade M-30 - - -              |    |    |     |                  |
|                         | vide RMB p-25                 |    |    |     |                  |
| 120.64 m <sup>3</sup> @ | Rs 7379.20 / m <sup>3</sup>   |    |    |     |                  |
|                         |                               |    |    | =Rs | 890227.00        |
|                         | Total Rs                      |    |    |     | 9033188.00       |
|                         | Add 12% GST Rs                |    |    |     | 1083983.00       |
|                         | 1% LC Rs                      |    |    |     | 90332.00         |
|                         | Sifec Rs                      |    |    |     | 105000.00        |
|                         | Total Amt Rs                  |    |    |     | 10312503.00      |
|                         | less 5.23% below G-1          |    |    |     | 539344.00        |
|                         | Gross Amt Rs                  |    |    |     | 9773159.00       |
|                         | less paid Amount G-1 Rs       |    |    |     | 6540438.00       |
|                         | Net payable Rs                |    |    |     | 3232722.00       |
| Sr                      |                               |    |    |     |                  |
| 29 09 23                |                               |    |    |     |                  |

SR  
29.09.23  
J.E.

Continuation