

निम्न साहोबा माध्यामिक विद्यालय) हो साहोबा रेलवे ग्राम (महाराष्ट्र)

Schedule XLV-Form No. 134

Phulparas

DIVISION

Khatarna-2

SUB-DIVISION

MB.No - 370/2022-23

MEASUREMENT BOOK

Anil Kumar Singh

Est on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Const of Rd from - NH/10					
(Saharba Pradhya Vidyalaya) +					
Saharba Railway Ganti					
Agency - Anil Kumar Singh, Belha					
Gehum Bariga, Phulpur					
Agreement No - 27 SBD/2022-23					
Date of starting - 27/3/2023					
Date of completion - 26/3/2024					

1) Providing & fixing of work
benchmark pillar 2 nos per km
 $8 \times 0.868 = 6.944 \rightarrow 7 \text{ nos.}$

2) Clearing and grubbing Rd
land including uprooting with
 $2 \times 30 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} = 1050 \text{ m}^2$
 $2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} = 1050 \text{ m}^2$
 $2 \times 8 \times 30 \text{ m} \times 1.75 \text{ m} = 840 \text{ m}^2$
 $2 \times 28 \text{ m} \times 1.75 \text{ m} = 98 \text{ m}^2$
 $5 \times 3 \text{ m} \times 2 \text{ m} \times 3 \text{ m} = 3038 \text{ m}^2$
 $5 \times 3 \text{ m} \times 2 \text{ m} \times 3 \text{ m} = 0.3038 \text{ Met}$

3) Dismantling of existing structure
like culvert bridge retaining
 $3 \times 2 \times 6.20 \text{ m} \times 0.875 \text{ m} \times 3 = 92.07 \text{ m}^3$
 $2 \times 2 \times 5 \text{ m} \times 0.875 \text{ m} \times 3 \text{ m} = 49.5 \text{ m}^3$

Continuation

141.57 m

2nd & final bill

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Name of road - Const. of Rd from NH 104 (Saharba Madhya vidhalaya) to Saharba Railway Gumbh					
Agency - Anil Kumar Singh, Belha Gochun Bariya Phulparas					
Agreement NO - 27 SBD / 2022-23					
Date of starting - 27/3/2023					
Date of completion - 26/3/2024					
1) Construction of G.S.B by providing well graded material					
$15m \times 4.05m \times 0.1m = 6.075 m^3$					
2) Providing laying spreading and compacting stone aggregate					
$2 \times 4 \times 30m \times 0.775m \times 0.075 = 13.95 m^3$					
$2 \times 11m \times 0.775m \times 0.075 = 1.27 m^3$					
$30m \times 3.75m \times 0.075m = 8.437 m^3$					
$2 \times 4 \times 30m \times 0.775 \times 0.075 = 13.95 m^3$					
$2 \times 24m \times 0.775m \times 0.075 = 2.79 m^3$					
$10 \times 3.75m \times 0.075m = 2.81 m^3$					
					43.207 m ³

Continuation

Continuation

Abstract of cost

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1) Providing & fixing work					
Qty vide T.M.B Pg-8					
7.205 @ Rs 2699.71 =					18898
2/2) Clearing and grubbing lot					
Qty vide T.M.B Pg-8					
0.3038 Hect @ Rs 59726.13 =					18145
3/3) Dismantling of existing					
Qty vide T.M.B Pg-8					
141.57 m ³ @ Rs 277.43 =					39276
4/4) Dismantling of existing					
Qty vide T.M.B Pg-8					
11.92 m ³ @ Rs 481.79 =					5502
5/5) Removing all type of H.P					
Qty vide T.M.B Pg-8					
15 m @ Rs 275.91 =					4139
6/6) Earthwork in excavation					
Qty vide T.M.B Pg-8					
148.31 m ³ @ Rs 336.86 =					49960
7/7) Sand filling in foundation					
Qty vide T.M.B Pg-8					
2.008 m ³ @ Rs 554.30 =					1113
8/8) Providing P.C.C M15 concrete					
Qty vide T.M.B Pg-8					
21.91 m ³ @ Rs 7426.10 =					162706
9/9) Providing P.C.C M15 concrete					
Qty vide T.M.B Pg-8					
94.432 @ Rs 7426.10 =					701261

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add S.F 10 % =					17070
					9673167
less 13.45 % below as per aggr					1301041
					837212
Miner for previous bill paid -					644446
Total					192766

Arbind Sharma
7/11/2023
T-2

Singh
07/11/23
AS