

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, हथुआ।

पत्रांक- 1320 अजु

दिनांक- 07.11.2023

प्रेषक,

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

सेवा में,

सचिव,
बिहार, ग्रामीण पथ विकास अभिरण,
बिहार, पटना।

विषय :- बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत क्रियान्वित पथ मरम्मति कार्य हेतु राशि उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषयक बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत क्रियान्वित पथ मरम्मति कार्य हेतु राशि की अधियाचना विहित प्रपत्र में की जा रही है।

अतः भवदीय से अनुरोध है कि कॉलम 18 में अंकित राशि उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वासभाजन,


08.11.23
कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

Requisition Form for Scheme Head MR (3054) under Bihar Rural Road Maintenance Policy 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Rural Works Department, Works Division Hathua


Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date.	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date & Agreement as per Completion	Actual Date of Completion	Value of IRI (in MM/KM)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Lakh)	Amount (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N-22-23/Hathua-05	Sisal Harijan Tola To Mathiya	3140713004	Letter-1286, Dt-24.02.2023	2.600	116.630	83.83390	32.49301	02/MBD/ 2023-24 Date- 27.06.2023	26.03.2024	-	Good	25	5.00	0.00000	0.00000	83.38619	Surface Completed.
2	MR-N-22-23/Hathua-04	LOAO Pakopali to Jaitpur Malehar (VR20)	31407102016	Letter-1286, Dt-24.02.2023	2.500	162.490	122.89520	32.71220	01/MBD/ 2023-24 Date- 27.06.2023	26.03.2024	-	Good	25	5.00	0.00000	0.00000	122.82102	Surface Completed.
3	MR-N-22-23/Hathua-04	LOAO-Dumahiya to Basdeva (VR24)	31407102023	Letter-1286, Dt-24.02.2023	1.300	65.160	51.86886	16.30951	01/MBD/ 2023-24 Date- 27.06.2023	26.03.2024	-	Good	25	5.00	0.00000	0.00000	49.24613	Surface Completed.
					6.200	344.280	258.59796	81.51472									255.45334	

प्रमाणित किया जाता है कि पथ में कराये गये कार्य मानक एवं विशिष्टियों के अनुरूप है।


J.E.
Bhore


A.E.
Bhore


D.A.O.
R.W.D Works Division, Hathua.


Executive Engineer,
02.11.23
R.W.D Works Division, Hathua.

FORM GFR 19 - A

(See Government of India's Decision (1) below Rule - 150)
Form utilisation Certificate up to the month of Up to 31.10.2023

MR-3054 (New Maintenance Policy-2018)

RWD Works Division - HATHUA

1	Head	Amount Received		Expenditure		Balance	
	MR-3054 (New Maintenance Policy-2018)	IN A/C-	0.00	IN A/C-	0.00	IN A/C-	0.00
		By CFMS-	841907596.00	By CFMS-	834219456.00	By CFMS-	7688140.00
		Total-	841907596.00	Total-	834219456.00	Total-	7688140.00
						Certified that sum of Rs 8342.19 Lac has been utilized for the purpose of MR-3054 (New Maintenance Policy-2018) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 76.88 Lac Lacs remaining utilized at the end of the period under.	

2. Certified that I have satisfied myself that the conditions on which the grants-in aid was sanctioned have been duly

Kind of Checks exercised :-


- (i) Works have been supervised by Executive Engineer/Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- (iii) Construction material have been tested.
- (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- (v) All other codal formalities have been observed.

3. Physical Progress achieved :-

- (i) Construction of Road Works.
- (ii) Construction of CD Works


D.A.O.

Rural Works Department
Works Division Hathua


07.11.23
Executive Engineer

Rural Works Department
Works Division Hathua

Name of work : L044-Dumakiya to Basdeva (VR24)

Name of customer : Sarita Devi

(R)Rural Road

Good

Average

Poor

< 4000

4001 - 5000

> 5000


Date	Time	Test No	Distance(m)	Total Distance(m)	BUMP(cm)	Speed(Km/Hr)	Ull(mm/Km)	Corrected Ull (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
01/11/23	15:03:04	65	0	0	0.0 cm	21.2 Km/Hr	0.0 mm/Km	245	0.43	Good	28.4101572	N	84.1002970	E	Normal
01/11/23	15:09:20	65	100	100	17.0 cm	6.0 Km/Hr	1700.0 mm/Km	1836	2.6	Good	28.4239588	N	84.1051111	E	Normal
01/11/23	15:09:39	65	100	200	18.0 cm	18.7 Km/Hr	1800.0 mm/Km	1930	2.72	Good	28.4241266	N	84.1042948	E	Normal
01/11/23	15:09:58	65	100	300	17.0 cm	19.2 Km/Hr	1700.0 mm/Km	1836	2.6	Good	28.4245367	N	84.1033030	E	Normal
01/11/23	15:10:15	65	100	400	19.0 cm	20.2 Km/Hr	1900.0 mm/Km	2024	2.83	Good	28.4247332	N	84.1023645	E	Normal
01/11/23	15:10:37	65	100	500	12.0 cm	16.8 Km/Hr	1200.0 mm/Km	1368	2	Good	28.4255419	N	84.1022119	E	Normal
01/11/23	15:10:58	65	100	600	19.0 cm	16.3 Km/Hr	1900.0 mm/Km	2024	2.83	Good	28.4264421	N	84.1025248	E	Normal
01/11/23	15:11:19	65	100	700	14.0 cm	18.0 Km/Hr	1400.0 mm/Km	1556	2.24	Good	28.4273081	N	84.1023951	E	Normal
01/11/23	15:11:38	65	100	800	20.0 cm	18.0 Km/Hr	2000.0 mm/Km	2117	2.95	Good	28.4281874	N	84.1022654	E	Normal
01/11/23	15:11:57	65	100	900	23.0 cm	19.6 Km/Hr	2300.0 mm/Km	2398	3.3	Good	28.4286909	N	84.1021982	E	Normal
01/11/23	15:12:20	65	100	1000	21.0 cm	15.8 Km/Hr	2100.0 mm/Km	2211	3.07	Good	28.4299078	N	84.1021814	E	Normal
01/11/23	15:12:47	65	100	1100	25.0 cm	13.2 Km/Hr	2500.0 mm/Km	2585	3.53	Good	28.4304533	N	84.1022501	E	Normal
01/11/23	15:13:08	65	100	1200	18.0 cm	16.9 Km/Hr	1800.0 mm/Km	1930	2.72	Good	28.4307909	N	84.1012049	E	Normal
01/11/23	15:13:33	65	100	1300	22.0 cm	14.6 Km/Hr	2200.0 mm/Km	2305	3.18	Good	28.4312830	N	84.1003580	E	Normal

Sarita Devi
07-11-23

Rita Devi
01/11/23

Rita Devi
06/11/23
S-E

Name of Customer: Sarita Devi, Machine no: 19193, Road: L044-Dumakiya to Basdeva (VR24), Date: 02/11/23, Section No: 65, Equation: $Y=0.936X+245.3$



[Signature]
07.11.23

[Signature]
07.11.23
(PC)

[Signature]
07.11.23
TE

DUMKIYA TO BASDEVIA

Shedule XLV Form No. 134.

SARITA DEVI

DIVISION

BLOCK - BHOORE

SUB-DIVISION

MB-N-2022-23 HATHUA-04

Measurement Book

MB-NO-593

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Named Road Construction of a					
road from Dummkiya to					
Bardonia Under HR-3058					
on Bhorey block.					
Agency - Savita Devi					
Agreement No - 01/M27/2022-24					
Date of started - 27-06-2023					
Date of Completion - 26-03-2024					

	Record Measurement				
(1.)	Clearing and Grubbing Road land - de-tilt				
	5 X 30 X	1.0 + 0.90	=	142.50m ²	
		²			
	12 X 30 X	0.90 + 1.15	=	369m ²	
		²			
	15 X 30 X	1.15 + 0.85	=	450m ²	
		²			
	21 X 30 X	0.85 + 1.20	=	645.75m ²	
		²			
(3)	17 X 30 X	1.20 + 0.80	=	510m ²	
		²			
	10 X 30 X	0.80 + 1.10	=	285m ²	
		²			
	Qty - 2402.25m ²				
	2402.25	Hecl = 0.240225			
	10000				
	Acres - 0.24Hecl				
(2)	Gravelling Existing Bituminous surface - de-tilt				

Continuation

Sch. XLV-Form No. 134

$B^4 R^4 4088907 = 00$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty - 02 Nos					
@ Rs 11535.85 / No					23072=00
(24/79) Providing Plastering					
with C.M (1:4) - dc.					
- dc - dc - G/F					
(TMB Page No - 09)					
Qty - 20.16 m ²					
@ Rs 245.72 / m ²					4954=00
(25/79) Providing Painting					
Two Coat - dc - G/F					
(TMB Page No - 09)					
Qty - 20.16 m ²					
@ Rs 126.32 / m ²					2547=00
Total Rs 419480=00					
Add GST @ 18% Rs 74506=00					
Add L-cess @ 1% Rs 4195=00					
Add C fee @ Rs - 35764=00					
Total Rs - 4937945=00					
Less Below 0.27% Rs 13332=00					
Total Rs - 4924613=00					
20/11/23 S.F Rishi Raj 6/11/23 (AE) S.D.P <i>[Signature]</i> OE-11-23					

Continuation