

MMG-SC

Read Name - SH76 Read Trivengang Pox Gadam to
Form Trivengang Pak. 134.
Shedule XLV Form No. 134.

DIVISION

SUB-DIVISION

Trivengang

M.B. NO-930

Measurement Book

Read Name - M. K. S. M. K. S.

2711

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—	SH 76 road				
	Trivenigant pax Godam				
	to Ram Temple (MMG. 45C)				
Agreement No—	SV/SBD/MMG. 45C/21-22				
Agency—	Rajbarshi munesh				
	Madhepura				
Date of start—	28-10-2021				
St. Date of completion—	27-10-2022				
Date of entry—	—				

Record entry				
① construction of bend				
mark pillar—do—				
	SB: 13 nos			
Item ② clearing and				
Grubbing road lead				
do—do—	E/I			
2	16	30	1.75	1680 m ²
2	18	30	1.75	1890 m ²
2	10	30	1.75	1050 m ²
2	9	30	1.75	945 m ²
Total—				5565 m ²
Say—				0.556 Hec

Sk
 19.04.23
 J.E

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Bf	—		Rs 6319875.00
Add 12% GST			—	Rs	758385.00
		1 1/2% LC	—	Rs	63199.00
		5 fee	—	Rs	4000.00
		Total Amt		Rs	7235459.00
less 0.11% below LC			—	Rs	7959.00
		Total		Rs	7227500.00
less paid Amt			—	Rs	3422644.00
		Net payable		Rs	3804856.00

SK
12.10.22
JE

CSB
27/11/22

Maternal	statement
----------	-----------

①	Stone metal	—	765.83 m ³
	②	511.44 / m ³	
②	Stone metal	—	238.63 m ³
	②	Rs 553.36 / m ³	
③	local sand	—	128.28 m ³
	②	Rs 175.80 / m ³	
④	Stone dust	—	107.37 m ³
	②	Rs 397.73 / m ³	

2