

Schedule XLV-Form No. 134

House of Chitlai Ram^{Tot} PWD Road (Marketplace)

mmlosy (Gang)

DIVISION

गुनीगिरी

SUB-DIVISION

MEASUREMENT BOOK

11
23-24

Chandera Narayan Yadav

Record Entry

Name of work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	15/11/22 Bill <u>32</u>				
Name of work - Construction of					
road from house of Chichan					
sam to PWD Road (marktab					
chowk).					
Agency - Chandra Narayan Yadav.					
Head - mm GSY (Gen.)					
Agreement No -					
work start Date - 25/01/2022 } As per					
Date of completion - 24/01/23 } Agreed					
<u>Record Entry</u>					
Date of Entry - 11/5/23					
(1) Providing and fixing of					
working benchmark/ Reference					
Pillars - - - all complete No					
(i) Benchmark Pillars					
					2 No
(ii) Reference Pillars					
					4 No
(2) clearing and grubbing road					
Land - - all complete No					
12 x 30.10 x 8.10 = 2880.10 m ²					
15 x 30.10 x 5.50 = 2475.10 m ²					
10 x 30.10 x 8.10 = 2400.10 m ²					
1 x 29.10 x 8.10 = 232.10 m ²					
					<u>7987.10 m²</u>
					= 0.80 Hec
H.P. Cement 100mm dia					
					/

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st and 2nd Bulb				
Name of work	Construction of road				
	from house of Chuschi Sam to PWD				
	road (near Mathuraj Chowk)				
Agency	Chandra Narayan Yadav				
Agreement No	—				
Heed	MMBSY (Gen)				
Agreement No	—				
Work Start Date	25/10/22				
Date of completion	25/11/22				
	24/10/22				
	24/11/23				
Date of Actual completion	28/10/23				
Date of entry	28/10/23				
① Provisional act for entry					
working benchmark and					
reference pillar	—				
all complete	8647.00				
(i) Benchmark Pillar					
Qty wide TMB Page 1 = 2 No					
CA 4323.55 each = A	8647.00				
(ii) Reference Pillars					
Qty wide TMB Page 1 = 4 No					
CA 1989.05 each = A	7956.00				
② clearing and grubbing work					
land	all complete				
Qty wide TMB Page 1 = 0.80 Hec					
CA 52966.72/Hec = B	42373.00				
	CA 58976.00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			81	81	58976.12
(3) Dismantling of concrete					
concrete — all complete job					
qty incl TMB page 3 = 0.60 m ³					
CB 497.81 / m ³ = 299.12					
(4) Dismantling of Brickwork					
— all complete job					
qty incl TMB page 3 = 17.33 m ³					
CB 235.70 / m ³ = 4076.12					
(5) Removing of Hum-pole					
up to bottom down —					
all complete job					
qty incl TMB page 3 = 7.50 m ³					
CB 181.13 / m ³ = 1358.12					
(6) Earth work in					
enclosure for foundation					
— all complete job					
qty incl TMB page 2 = 29.80 m ³					
CB 279.09 / m ³ = 8317.12					
(7) Providing PCC 15 mm					
foundation — all complete job					
qty incl TMB page 2 = 4.60 m ³					
CB 5846.53 / m ³ = 26894.12					
CB 99920.12					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			3F	R	8036074m
(19) Boundary and boundary Km					
Stone — all complete					
Qty wide TMB Page 10 = 3 Mo					
@ 2322 163 each					6968m
(20) Boundary and boundary 200m					
Stone — all complete					
Qty wide TMB Page 10 = 4 Mo					
@ 619.91 each					2480m
(21) Boundary and boundary					
typical masonry infirmity					
stone board — all complete					
stone					
Qty wide TMB Page 10 = 4 Mo					
@ 9128.53 each					36514m
(22) Boundary and boundary					
Boundary Pillar — all					
Complete					
Qty wide TMB Page 10 = 16 Mo					
@ 512.81 each					8205m
(23) Boundary and boundary 600mm					
equilateral and triangle board					
— all complete					
Qty wide TMB Page 10 = 2 Mo					
@ 36081.26 each					7217m
(24)					
					8097458m

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BEP	8097.458 ^{rw}
24) Providing and fixing 620mm x 450mm rectangular board					
--- all complete 50%					
1/4" wide TMB Page 11 = 2 No					
@ 4707.73 each = R					9415 ^{rw}
25) Providing and fixing 900mm wide octagon board					
all complete 50%					
1/4" wide TMB Page 11 = 2 No					
@ 18584.84 each = R					17170 ^{rw}
26) Road marking in CC					
Post hole --- all complete 50%					
1/4" wide TMB Page 11 = 227.80m ²					
@ 810.71 / m ² = R					184680 ^{rw}
				R	8293270 ^{rw}
Add GST @ 12% = (+) R					995192 ^{rw}
Add Labour less @ 1% = (+) R					82933 ^{rw}
Add S. Fee = (+) R					92279 ^{rw}
				R	9463674 ^{rw}
Less Below Rate @ 16.11% = (-) R					1524598 ^{rw}
As per Agreement = (+) R					7939076 ^{rw}
38/10/23 S.E.				SLP 28/10/23 AE	
This is certified that work has been completed as per specification and site condition. Now maintenance period started.					
Continuation					
38/10/23 S.E.				SLP 28/10/23 AE	
				Cap 28/10/23 EE	