

Pibra to Sirampur Riga *Mony- General*

Schedule XLV-Form No. 134

Executive Engineer

DIVISION

*R.W.D. Works Division
Sitamarhi*

SUB-DIVISION

Sri Sanjay Kumar Singh.

WEA SURVEILLANCE BOOK

2/11

3289

2nd and Final Bill

Abstract of cost.

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Cont. of Road From					
Pipra to Sairampur Bija					
under masonry.					
Name of Agency - Sri Sanjay Kumar Singh					
Agreement No - 26 S.O.D / 2020-21					
Date of commencement :- 15-06-21					
Date of Completion (stipulated) 14-03-22					
Actual Date of completion :- 26-11-23					
①					
1 p/v setting out pillars all					
complete job					
0.580 Km out MBP - (10) st - ②					
@ Rs. 4015.40 Km Rs. 2329.00					
②					
2 p/v reference pillars all					
complete job					
0.580 Km out MBP - (10) st - ②					
@ Rs. 1845.98 / Km Rs. 1071.00					
③					
3 p/v clearing & grubbing					
2000 2000 all comp.					
job					
1.740 Hect. out MBP - (10) st - ③					
@ Rs. 52970.34 / Hect Rs. 92168.00					
④					
4 Excavation in soil in 2000					
and all comp. job.					
28.50 m ³ out MBP - (10) st - ④					
@ Rs. 75.57 / m ³ Rs. 2154.00					

Continuation

C.O. RS - 97722.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
117.20 M ² OUT M.B.P. (19) SL (1)					
@ RS 721.95 / M ²				RS.	84613.00
(27) 22.62 M ² crossing all					
Comp. job					
5.60 M ² OUT M.B.P. (15) SL (2)					
@ RS 721.95 / M ²				RS.	4043.00
					RS. 4087062.00
Adv G.S.T @ 12%				⊕ RS	490447.00
Adv Labour chgs @ 1%				⊕ RS	40871.00
S.T. @ 10% of RS. 447402.00				⊕ RS	44740.00
					RS. 4663120.00
chgs for 0.11% below as per estimate					5129.00
					RS. 4657991.00
chgs for previous payment (VTMBP-g)				⊖ RS	1295210.00
				Payable RS.	3362781.00
Work has been completed as per estimate and specification.					
PHD 06-11-23 J.E. Riga				11/6/11/2023 A.E.	
CLP					
Am 11/11/23					

Continuation