

6 (S B D) 23-24

ਸੰਸਾਰ ਕਾਇਮੀ ਸੰਸਾਰ ਫਿਜ਼ੀਓਲੋਜੀ
ਸੰਸਾਰ, ਸੰਸਾਰ-ਸੰਸਾਰ

Schedule XLV From No. 134.

Primary (General)

ਸੰਸਾਰ

DIVISION

ਸੰਸਾਰ

SUB-DIVISION

Measurement Book

1597

2nd (Recaste) Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Constn and Maint.					
of Road and CD Work for					
Gangapur More to Gangapur					
Harajan Tola. MMGST (Gen)					
Agency - Sri Om Prakash					
At P.O. Mathiyama					
Distt. Sheikhpura (Bihar)					
Agreement No. - 06 (GDD)/2023-24					
Agreement Value.					
Constn Cost = Rs.				1701182.00	
5 Yrs Maintenance GST Rs.				128923.00	
Total Cost = Rs.				1830105.00	

Date of Commencement: 29.09.2022

Date of Completion: 28.06.2023

Actual Date of Completion: 25.06.2023

Further Measurement.

— Nil —

 2023
 4.11.23

ABSTRACT OF COST

① Reference Pillar Item / VTRANS

P/S - 1m @ Rs. 1731.29 / each

= Rs. 1731.00

C.D.Rs. 1731.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BP.	Rs.	1150659.00	
(17/18) Log of MMGS Project item 17/18 VTM					
P/L - 3 nos @ Rs.			9260.38	/each	
			= Rs.	27781.00	
(18/19) E/W in excavation item 18/19 VTM					
P/L - 15.66 m ³ @ Rs.			283.94	/m ³	
			= Rs.	4447.00	
(19/20) PCC M15 (1:2:5.5) item 19/20 VTM					
P/L - 2.85 m ³ @ Rs.			4810.10	/m ³	
			= Rs.	13709.00	
(20/21) Plact/RCC M20 item 20/21 VTM					
P/L - 13.27 m ³ @ Rs.			5582.42	/m ³	
			= Rs.	77428.00	
(21/22) RCC NP3 HPL of dia 600 mm					
item 21/22 VTM					
P/L - 7.50 m @ Rs.			2029.29	/m	
			= Rs.	15205.00	
			Rs.	1289229.00	
Add @ 1% LC (+) Rs.			12892.00		
Add @ 12% GST (+) Rs.			154707.00		
			Rs.	1456828.00	
Add @ 10% SF (+) Rs.			13285.00		
			Rs.	1470113.00	
Less @ 19.99% Below cost per agg (-) Rs.			293876.00		
			Rs.	1176237.00	
Deduct Previous payment (+) Rs.			1164324.00		

Continuation
Rs. 11913.00

4.11.2023
TE

4.11.23