

पृष्ठ क्रमांक:- 3054 (MR) To To KHAMRANA

पृष्ठ भाषा:-
Schedule XLV-Form No. 134

कार्यपालक अभियंता
शाहीग कार्य विभाग, कार्य भण्डार

DIVISION

पृष्ठ क्रमांक:- नरकोरिया जंगल

SUB-DIVISION

M.B.N. 1683/22-23


MEASUREMENT BOOK

(अं. निम्नलिखित)

2nd & Final Bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work, cont of road					
from 654 to 1 to Khairwa					
Agency - M. D. Anulok					
Agreement no. - 41/2022-23					
date of start - 09.12.2022					
date of completion - 08.09.2023					
Further measurement - NIL					
 11.09.2023 S.E.				 12/9/23 A.E.	

Abstract of cost					
(1) cleaning & grubbing of road/land -					
0.69 Hec. rate Rs. (15)					
Rs 62032.43 / Hec. —					42802
(2) Cost of subgrade & earthwork					
1812.504 m ² rate Rs. (15)					
Rs 253.21 / m ² —					459850
(3) B/L laying spreading & compacting 100 mm GR (11)					
152.722 m ³ rate Rs. (15)					
Rs 6272.10 / m ³ —					957919

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/17) for brick boundary pillars - do -					
48 nos made page. (17)					
at 705.20/cmt					Rs 33876
17/17) Planting of trees by road side - do -					
278 nos made page. (18)					
at 1091.24/cmt					Rs 303365
18/18) for road marking with hot applied compound					
676.16 m ² made page (18)					
at 823.80/m ²					Rs 557021
19/19) for driving masonry sign board -					
02 nos made page. (18)					
at 11283.31/cmt					Rs 22567
20/20) for earthwork in excavation for foundation - do.					
234.912 m ³ made page. (18)					
at 328.21/m ³					Rs 76248
21/21) for sand filling in foundation -					
17.25 m ³ made page. (18)					
at 594.55/m ³					Rs 10256

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
on 5th floor					
60.48 m ² wide Page (21)					
at 248.82 / m ²					15052
(34/36) Painting - two coats including primer paint					
175.68 m ² wide Page (21)					
at 116.86 / m ²					20530
					11044218
Add GST 12%					1325306
Add L. cell 10%					110442
Add S. Fee					41950
					12521916

Less 0.124. 6-1000

15026

12506890

Less previous payment

11291129

12157611

11.09.2023

S. E.

12.9.23

The work has been done as per spec & there is nothing dues against the Contractor

12/9/23
A.E.

Continuation

V.T.D.