

104 A to Harrison 2014

Schedule XLV Form No. 134.

MAR AMBEY CONSTRUCTION DIVISION

N. D. B. (PHILLMERIA) SUB-DIVISION

Measurement Book

M.B-No-276

Sch. XLV-Form No. 1.1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd Year Maintenance					
NW- 704 A to Hanjan Hole.					
Under mmsy (NDB)					
Agency- M/s Maa Amhey Construction					
Agreement no- 01/MSO, mmsy (NDB) 1920					
Date of Commencement - 31-8-2019					
Date of Completion - 2-3-2020					
Actual date of Completion - 31-10-2020					
<u>Details</u>					
(1) Restoration of rainfalls					
$15 \times 20 \text{ m} \times 1.25 \times 0.3 = 11.25 \text{ m}^3$					
$25 \times 1.75 \text{ m} \times 1.25 \times 0.3 = 16.41 \text{ m}^3$					
$30 \times 1.50 \text{ m} \times 1.25 \times 0.3 = 16.88 \text{ m}^3$					
$40 \times 1.40 \text{ m} \times 1.25 \times 0.3 = 15.40 \text{ m}^3$					
$19 \times 3.0 \text{ m} \times 1.25 \times 0.3 = 21.38 \text{ m}^3$					
<u>80.92 m³</u>					
Limit - <u>80.73 m³</u>					
(2) Maintenance of earthen shoulder					
$15 \times 2 \times 15.0 \times 1.125 = 506.25 \text{ m}^2$					
Limit - <u>448.49 m²</u>					
(3) Repair to pot hole by removal of failed material					
$07 \text{ No} \times 3.0 \text{ m} \times \frac{1.6 + 2.2}{2} = 39.90 \text{ m}^2$					
$11 \text{ No} \times 2.0 \times \frac{1.4 + 2.4}{2} = 41.80 \text{ m}^2$					
<u>81.70 m²</u>					
Limit - <u>80.10 m²</u>					
(4) Maintenance of WBM road					
$5 \times 4.0 \times 1.5 = 30.00 \text{ m}^2$					
$8 \times 3.0 \times 1.5 = 36.00 \text{ m}^2$					
$5 \times 2.0 \times 1.5 = 15.00 \text{ m}^2$					
<u>81.00 m²</u>					
Limit - <u>80.10 m²</u>					

Continuation

Continuation

06.11.23