

MHGSY Road to Balha Brahman Tol

Schedule XLV-Form No. 134

MHGSY (SC).

214th 814 1981st 814 3494 4994 DIVISION

214th 814 1981st 814 3494 4994 SUB-DIVISION

214th 814 2683

MEASUREMENT BOOK

Chandra Shekar Balha

3rd on A/c bi 11
13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road & CD work mmsy road to Jalha Brahman tal under NMGST (sc)					
Name of Agency - Sri Chandra Sekhar Madita, Madhubani					
Agreement No - 56505/2021-22					
Date of Commencement - 08/04/2021					
Date of completion - 07.04.2022					
(Records measurement) dt 10.11.2022					
10 Providing, laying, Compacting WMM Grd.... of c/l.					
	06x	30.0x	3.75x	0.075	= 50.62m ³
	05x	30x	3.75x	0.075	= 42.18m ³
	02x	30x	3.75x	0.075	= 16.87m ³
	01x	15.6x	(4.05+3.90+3.75)		
			3	x 0.075	= 4.56m ³
	01x	14.4x	(4.00+3.90+3.75)		
			3	x 0.075	= 4.19m ³
	04x	30x	3.75x	0.075	= 33.75m ³
	06x	30x	3.75x	0.075	= 50.62m ³
					202.79m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/21 Providing and laying of 150mm @ 3741.98/m					56129 1/2
... of 1/2 city wide T.M.D.P. (11)					
10/8 Providing, laying of 202.79 m ³ @ 3594.24/m ³					728896 1/2
... of 1/2 city wide T.M.D.P. (13)					
11/6 Construction of subgrade ... of 1/2 city wide T.M.D.P. (14)					
498.29 m ³ @ 192.04/m ³					95692 1/2
Total					3464214 1/2
Add 13 x 9.5 T + 1.08					450261 1/2
S. Fee					+ 61156 1/2

					39,75,831/-
					(-) 523617/-
					3452214/-
					P. Payment (-) 2601846/-
					848,368/-
					H. M. A.
					10/11/23
					AJ
					Yeddy
					10/11/23
					<u>56.</u>

Scanned with CamScanner