

MAGSY
(Gen)

Schedule XLV- Form NO.-134.

GEIN

BIHAR P. W. D.

Road - Main Road to Uttarwardi Tola Dhobyahz
Belam

उत्तरवार्दी टोला धोब्याहर्द
बेलम

DIVISION

उत्तरवार्दी टोला धोब्याहर्द
बेलम

SUB-DIVISION

मंडल

2366

MEASUREMENT BOOK

Agency:- Sri Arzash Kar Singh.

पुनर्निर्माण विभाग, जिला हैरिद्वार, उत्तर प्रदेश
 20-11-2021 को जारी किया गया 100 फीट का प्लान 2-1

Name of the work-
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement of the measurements relating to each work)

13.11.21

12.11.22

82.44657

11.64963

34.69620

01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of work:- Constⁿ of road
 from Main road to Bharwan
 tola Dhobiyahi Belam water
 MMSBY (Gen)

Name of Agency:- Sri Animesh Kr Singh.
 Simarigath Simari, Rajnagar
 Madhubani

Aggt No- 59 SBD/2021-22

Date of Start- 13/11/2021

Date of Comp. - 12/11/2022 (As per Aggt)

work done

1) 20.0 x 3.5 x 1.5 m work pillar -

8 Nos

2) Chassy & Gravelly road

Land

5 x 30.0 x 3.5 days - 525.00 m³

5 x 30.0 x 3.5 days - 525.00 m³

5 x 30.0 x 3.5 days - 525.00 m³

5 x 30.0 x 3.5 days - 525.00 m³

5 x 30.0 x 3.5 days - 525.00 m³

1 x 30.0 x 3.5 days - 105.00 m³

1 x 20.0 x 3.5 days - 70.00 m³

Continuation

0.28 Hect



गणित विभाग ई/स २५ मी/१९९९

Sth on A/C Biff
Sch XLV Form No. 134 X

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Const. of CD & Road from Main Road to Uttarwari to Dubijahi Belam.					
N/Agency - Sri Arinash Kr. Singh, Rajnagar Madhubani.					
A. No. - 59-SBD/2021-22					
Date of Start - 13.11.2021					
Date of Completion - 12.11.2022					
Actual date - In progress.					

Work done -					
①	Plr, lay, & broadly & Compacting Stone aggregates 103M ³				
	do - 219.				
	$1 \times 5 \times 30.00 \times 3.75m \times 0.075 = 42.19m^3$				
	$1 \times 5 \times 30.00 \times 3.75m \times 0.075 = 42.19m^3$				
	$1 \times 5 \times 30.00 \times 3.75m \times 0.075 = 42.19m^3$				
	$1 \times 5 \times 30.00 \times 3.75m \times 0.075 = 42.19m^3$				
	$1 \times 2 \times 30.00 \times 3.75m \times 0.075 = 16.88m^3$				
					1
					Total = 185.64m ³
					11/11/23
					10/11/23
					JB
Continuation					



Abstract of cost

Sch XLV Form No. 134

26

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) P.V. & heavy db 1500 ft bench mark Pillar — do — etc.					
Qty = 08 No videl-②					
@ Rs. 2457.33/m ³ = Rs. 19675.00					
(2) clearing & grubbing of land — do — etc.					
Qty = 0280 hect videl-②					
@ Rs. 53879.81/hect = Rs. 15086.00					
(3) Casts of embankment with approved material — do — etc.					
Qty =					

(i) Up to 1000m lead					
Qty = 338.34 m ³ videl-②					
@ Rs. 190.42/m ³ = Rs. 64427.00					
(ii) Up to 100m lead					
Qty = 1353.36 m ³ videl-②					
@ Rs. 154.19/m ³ = Rs. 208675.00					
(4) Etc in excavation for foundation — do — etc.					
Qty = 59.60 m ³ videl-②					
@ Rs. 263.94/m ³ = Rs. 16928.00					
(5) P.V. fcc Mso grade in sub structure — do — etc.					
Qty = 67.48 m ³ videl-②					
@ Rs. 6574.80/m ³ = Rs. 445017.00					

Continuation

Total Rs. 2649803.00
769803.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3737102.00
					BIF = Rs. 5617102.00
Add @ 12% GST (+)					R. 448452.00
Add @ 1% L.C (+)					R. 37371.00
Add S. fee (+)					R. 38150.00
					/
					Total = Rs. 4261075.00
less 6.50% super					
Agreement (-)					R. 276970.00
					/
					Total = Rs. 3984105.00
less Previous Propriet					
					(-) = Rs. 3185710.00
					/

Total = Rs. 798395.00

10/11/23
10/11/23
10/11/23
10/11/23