

Name of work:- Salembur to Neerpa bridge under MD 3054

Ag. No:- 14 MBD/22-23

Schedule XLV Form No. 134.

Sheeghat

DIVISION

Gurga

SUB-DIVISION

Name of Agency - M/S Maashanti Const.

Measurement Book

Date of work started:- 24/2/23

Date of completion - 23/11/24

1430

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Head	M/A	3054		
Name of Work - Repair of road from -					
	Salempur to Neema kisha.				
	Length - 2070 km.				
Agency -	Maa Shanti Construction.				
	Sri Ram kisha Gurur				
	Dist. Gaya.				
Agreement No - 14/M/3/2022-23					
date of Agreement - 24.02.2023					
date of Completion - 23.11.2023					
below - 0.11%					
	date of Measurement - 03.10/2023				
(1)	clearing and grubbing				
	road level above				
	2	10	30	1.00	= 600m ²
	2	10	30	1.00	= 600m ²
	2	10	30	1.00	= 600m ²
	2	10	30	1.00	= 600m ²
	2	10	30	1.00	= 600m ²
	2	10	30	1.00	= 600m ²
	2	10	30	1.00	= 600m ²
	2	7	30	1.00	= 420m ²
	2	2	30	1.00	= 120m ²
	Total Qty =				4140m ²
	say D. 410 Hect.				
	M/ 3-3-2023				
	T.E.				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3960075=00 BF As = 396006720
Add Cret + L. fees 13% =					514800=
Add C. fee					As = 42668=00
Total Rs =					45,17,544=
O. 11% fees As per Agreement below					45,17,553=00 4969=00
as per call -					45,00,000=00 45,12,575=00 45,12,584=00
M/S					N/A
8/7/2023					28/06/2023 J.E.
Allotment received from BRDDA					
Vide Ltr No 96 WED dt 07/07/2023					
amt - 45,00,000=00					

Allocation received from BRDA

Vide Hm 96WEdt 07/07/2023

Ant - 45,00,000 = 00

1st AIC bill

Memo of Payment

SD @ 54	2,25,000.00
---------	-------------

IT @ 24	90000.00
---------	----------

CGST @ 1%	45,000.00
-----------	-----------

SGST @ 14.	45,000.00
	15,000.00

59510		45,000.00
LCes @ 14		12,118.00

Lies			42.668=00
S Fee			12.51=00

Royalty	148151=00
	2859181=

Royal	38,59,181=00
Chg	15,00,000=00

45,00,000=00

Passed for 45,00,000=00 (fourty
five lakh rupees only)

Five lakh rupees only)

Divisional Accounts Officer
R.W.D. Works Division
Sherghati (Gaya)

Executive Engineer
RWD, Works Division
Sherghati

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Head-3054 M/A.				2nd on	B/L
Name of work-	Repair of road				
	from Salempur to Noema				
	bigha- under burhabaeta.				
Agency-	Maq. chant' Construction-				
	Sri Ram bigha- Guma.				
	District - Gaya.				
Agreement No-	14 MBD/2022-23				
date of Agreement-	24-02-2023				
date of completion-	23-11-2023				
Actual date of Completed-	14.8.2023				
below-	0.11%				
date of measurement.					
(1/12)	Construction of dry				
	lean cement concrete				
	sub base over approved channel				
	2X	7.5m	1.50	0.100	2.25m ³
	15X	2.90m	1.80	0.100	2.55m³ 2.43m ³
	18X	2.00	1.60	0.100	5.76m ³
	16X	0.80	0.80	0.100	1.024m ³
	4X	1.90	0.90	0.100	1.539m ³
	2X	15.0	1.40	0.100	4.2m ³
	2X	12.0	1.10	0.100	2.64m ³
	8X	1.80	0.80	0.100	1.152m³ 1.152m ³
					Or
					Total 20.995m ³
					20.94m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B f ts	5527334.00 5471428.
(17/20)	600mm x 450mm				
	rectangular Board - choko				
	Qty vide TMRP-21				
	item no 8				
	04 Nos @ 5492.24/each =				21969.
(20/22)	plantation of tree				
	and their nurture				
	one year duration				
	Qty vide TMRP-21				
	item no 9				
	73 Nos @ 986.83/each =				72039.
(17/24)	nmk sy sign Board				
	2 information Board				
	nurture Board - choko				
02	Qty vide TMRP-15 item no 12				
01	2 page no 20-21 item no 12				
	03 Nos @ 9795.01/each =				29388.
(22/25)	providing and laying of hot applied				
	thermo plastic compound				
	2.5mm thickness				
	Qty vide TMRP-17				
	230m ² item no 20 item no 23				
	+ 85m ² 2 page no 22 item no 25				
	315m ² @ 779.61/m ² Rs =				245577.
Total Rs =					5840401.
					5896307.00

Continuation

B, 11 Amt - 26, 17, 846 = 00

2nd Aic 6/11

2nd A/c bill
Memo of Payment

SD@54.	1,30,893=00	
1T@24.	52,357=00	
CGST@14.	26,179=00	
SGST@14.	26,179=00	
LCess@14.	26,179=00	
SEcc	24,869=00	
Royalty	41,594=00	
By CFMS-	22,89,596=00	
	26,17,846=00	

32,82,50=00
Serno-130929930P 13/09/2023

Passed Rs 26,17,846.00 (Twenty six
lakh seventeen thousand eight
hundred forty six only)
11/9/2023

22.5/11/19
Divisional Accounts Officer
R.W.D (W) Div. Shergathi

Continuation
Executive Engineer
R.W.D (W) Div. Shergaon
11/09/2013