

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd and Final Bill:-</u>					
<u>Record Entry</u>					
<u>Name of work:- Repair of Road</u>					
<u>from 1039 KARANPURA TO</u>					
<u>BAKAZPUR (Track- 39)</u>					
<u>Block:- RATAPAKAR, NAUSHALI</u>					
<u>Total Road length:- 0.450 KM</u>					
<u>Agency:- Lalam Kumar</u>					
<u>Agreement No & Date:- 155BD/2022-23</u>					
<u>Date of Start:- 16-12-2022</u>					
<u>Date of Completion:- 15-09-2023</u>					
<u>Date of Measurement</u>					
<u>Work Done:-</u>					
<u>Extra No work</u>					
<u>work has been Completed As</u>					
<u>Per Technical Specification</u>					
<u>Muzaffar</u> <u>JE 18/8/23</u>					
<u>3rd And Final Bill:-</u>					
<u>ABSTRACT OF COST</u>					
<u>Items of work:-</u>					
<u>(1) Clearing & Grubbing Road----</u>					
<u>Qty vide TM.B P.No. 16 = 0.17 Ha</u>					
<u>@ Rs 59726 + B/Ha ---- Rs 10093=00</u>					
<u>(2) Construction of Subgraded</u>					
<u>Qty vide TM.B P.No. 16 = 574.84 m³</u>					
<u>@ Rs 254.46/m³ ---- Rs 146274=00</u>					
<u>B 156367=00</u>					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F-R/1781998=00
(11) Providing, Laying Rec Pipe 300mm dia					
Qty vide T.M.B.P. No. (18)=20 Nos					
@ Rs 963.97/each					Rs 19279=0
(12) Providing Brick Masonry work					
in C.M (1:3) m					
Qty vide T.M.B.P. No. (18)=2.69 m ³					
@ Rs 5635.22/m ³					Rs 15213=0
(13) Plastering with C.M (1:4) on					
Qty vide T.M.B.P. No. (18)=18.88 m ²					
@ Rs 113.77/m ²					Rs 2148=00
(14) Painting Two coats on					
Qty vide T.M.B.P. No. (18)=18.88 m ²					
@ Rs 180.63/m ²					Rs 3410=00
(15) Providing Road Marking with					
Qty vide T.M.B.P. No. (19)=150.00 m ²					
@ Rs 823.74/m ²					Rs 123561=00
(16) Providing Half brick circular					
Tree Guard in					
Qty vide T.M.B.P. No. (19)=75 Nos					
@ Rs 1997.86/each					Rs 149840=0
(17) Providing Planting of tree by					
the road side in					
Qty vide T.M.B. Page No. (19)					
Item No. (17) Qty = 75 Nos					
@ Rs 103501/each					Rs 77626=0
Continuation					Rs 2173075=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add:-					B/F-Rs 2310890=00
GST @ 12% - - - -					(+R) 277307=00
labour cess @ 1% - - -					(+R) 23109=00
S. Fee. - - - -					(+R) 18249=00
					<u>R 2629555=00</u>
Deduction As Per Agreement					
Amount 21.93% below					(-R) 576661=00
					<u>R 2052894=00</u>
Previous pay Amount					
T.M.B P.N.O:- (21) - -					(-R) 20,00,000=00
					<u>R 52894=00</u>
Muzaffar JE 18/8/23					