

सेवेदक-श्री. राम पुकार यादव

MMBSY (SC) मजग अंमल - PMBSY Bajrangbali
stham To Bholapur Birkpur chowk

Schedule XLV-Form No. 134

पुलक

DIVISION

पुलक

SUB-DIVISION

M.B.No-234

2021-22

MEASUREMENT BOOK

प्रमाणित किया जाता है की इस मापी पुस्त
पंजी में मशीन द्वारा सूचित - 150 (एक सौ)
पृष्ठ हैं जो सहायक अभियंता, ग्रामीण कार्य
विभाग, कार्य अन्तर्गत फुलपरास, खुदौना
को निर्मित हैं।

26/11/21
Executive Engineer
Rural Works Department
Works Division Phulparas
Ramp
26/11/2021

Sch. XLV - Form No. 134

फुलपरास DIVISION

खुदौना SUB-DIVISION

Measurement Book

M.B. No. 294

2021-22

Executive Engineer
Name of Officer Rural Works Department
Works Division Phulparas

Ramp
Date of first entry 26/11/2021

Date of last entry

परमपरास (SC) योजना के अंतर्गत, परमपरास बाजारगढ़ स्थित
To Bhola Kher Bar Kher Chowk.

Est on the Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work - MGSY Bajrangbali Stham					
to Bholaapur Birpur Chowk					
Agency - Ram pukas Yadav vil. Debra					
Saketpur Dhaba Luga					
Agreement No - 02 SBD/2021-22					
Date of starting - 7/6/2021					
Date of completion - 06/6/2022					
1) Providing & fixing of within					
benchmark Pillar 2 nos per km					
8 x 1.5 km =					12 nos.
2) Clearing and grubbing Rd					
Land including uprooting wild					
2 x 10 x 30m x 1.75m =					1050 m ²
2 x 10 x 30m x 1.75m =					1050 m ²
2 x 10 x 30m x 1.75m =					1050 m ²
2 x 10 x 30m x 1.75m =					1050 m ²
2 x 10 x 30m x 1.75m =					1050 m ²
					5250 m ²
					0.525 Hect
3) Providing and fixing of typico					
MGSY infestatory system 2 nos.					

Continuation

1st on A/c Bill ₹ 37,50,996.-

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
S.D.	84.	—	—	—	300,080. —
IT	14.	—	—	—	37,510. —
LC	14.	—	—	—	37,510. —
C&ST	14.	—	—	—	37,510. —
S&ST	14.	—	—	—	37,510. —
Royalty	—	—	—	—	47,619. —
S. Fee	—	—	—	—	84,449. —
					<u>1,19,856. —</u>
<u>Total dedⁿ = 6</u>					
EOTI (w/)	—	—	—	—	3,75,100. —
<u>Total dedⁿ = 9,92,695. —</u>					
					9,57,488 = w
					27,93,508 = w
By cheque	—	—	—	—	<u>27,56,301. —</u>
Gross Bill	—	—	—	—	37,50,996. —
Vr. No.	—	—	—	—	At —
Passed for ₹ 37,50,996. —					
(Thirty Seven Lakh Fifty Thousand Nine Hundred Ninety Six only)					
15.9.23 Divisional Account Officer Rural Works Department Works Division, Phulparas 15/9 EXECUTIVE ENGINEER Rural Works Department Works Division Phulparas					
15/09/2023 15/9					

Continuation

2nd on A/c P.L.U

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
work - PMGSY bajrangbalistan to					
Bhotapur Birpur Chowk					
Agency - Rampur Yadav Ill-Dchn					
Saketpur Dharanga					
Agreement No. 02 SBD/2021-22					
Date of starting - 7/6/2021					
Date of completion - 06/6/2022					

1) Providing laying spreading					
and compacting stone aggregate					
$15m \times \frac{8.5 + 5m + 3.75}{3} \times 0.075 = 6.46 m^3$					
$30m \times 3.75m \times 0.075 = 8.43 m^3$					
$15m \times \frac{6.5 + 3.75}{2} \times 0.075 = 5.76 m^3$					
$5 \times 30m \times 3.75m \times 0.075 = 42.18 m^3$					
$15m \times \frac{3.75 + 4.8m + 3.75}{3} \times 0.075 = 4.61 m^3$					
$15m \times 3.75m \times 0.075m = 4.21 m^3$					
$6 \times 30m \times 3.75m \times 0.075 = 50.62 m^3$					
$30m \times 3.7m \times 0.075m = 8.43 m^3$					
$13 \times 30m \times 3.75m \times 0.075 = 109.68 m^3$					
$15m \times \frac{4.9 + 3.75}{2} \times 0.075 = 4.86 m^3$					

Continuation

Continuation