

A L O K B I H A R I

MMGSY-ST
ARINI CHOU DHARY HOUSE TO MANA-
DALIT TOLA.

Measurement Book

Schedule XLV-Form No. 134

R. W. D. KATHWAR DIVISION

SAMELI SUB-DIVISION
(No-2050)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1) P.V. & fixing working BM. do do do vide P/B P/16					
0.500 km @				Rs 31868.44	
					Rs 15934.00
(2/2) Clearing & grubbing of road low level vide P/B P/16					
0.175 Hect @				Rs 51168.74	
					Rs 8954.00
(3/3) Box cutting for road Paravement do do vide P/B P/16					
37.50 m ³ @				Rs 126.33	
					Rs 4737.00
(4/4) Const of curb kerbment with approved material from roadway cutting vide P/B P/16					
22.50 m ³ @				Rs 29.57	
					Rs 665.00
(5/6) Const of curb kerbment material obtained from borrow pit (do) upto 1000 m do do vide P/B P/20					
1032.28 m ³ @				Rs 175.22	
					Rs 180876.00

Continuation

C/O Rs 21166.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	Rs 2973203 =	ω
Add 12% GST (+)			B	356784 =	ω
Add 1% labour (+)				29732 =	ω
			Rs	3359719 =	ω
Less 1.25% Below (-)				41996 =	ω
			Rs	3317723 =	ω
Less already paid (-)				1922871 =	ω
upto 3rd on A/c					
			Rs	1394852 =	ω
<i>[Signature]</i>					
Rs 5/10/23					
<i>[Signature]</i>					
5/11/23					
				Rs 16/11/23	

Update M. Statement

- (i) G/W - 1385.70 m³
- (ii) Metal - 47.04 m³ @ 516.42
- (iii) S/DW of - 61.76 m³ @ 175.80
- (iv) S/m Gr II - 171.80 m³ @ 516.42
- (v) S/chips - 272.70 m³ @ 668.80
- (vi) Sand - 136.35 m³ @ 175.80

[Signature]
Rs 5/10/23

[Signature]
5/11/23